



ASSET RECORD FOR JOB No. 97387

Inspection date: 30/03/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 04.1 Automatic Fire Sprinkler Systems Wet - AS1851.2012 A1

Asset ID	Building Location	Installation Number	Equipment Number	FORM 72 Number	Site Name and Simpro Number	Service Level	Date	Pass / Fail
93648	Car park sprinkler valve room	93648	93648	-	shangri-la	Monthly	30/03/2026	Pass
Test Readings							Result	
Work Order Number							MAR 26 SM MECH (M)	
Site Attendance Record Number							A 106714	
TABLE 2.4.2.1 MONTHLY ROUTINE SERVICE SCHEDULE AUTOMATIC FIRE SPRINKLER SYSTEMS - WET PIPE SYSTEMS							2026-03-30	
--- 1.1 Control valve assembly - CHECK that control valve assembly area is unobstructed and free of any condition that may adversely affect the operation or access.							Pass	
--- 1.2 Sprinkler spares, sprinklers and sprinkler spanner - CHECK that there are spare sprinklers of appropriate quantity and type including a matching sprinkler spanner for each type of sprinkler fitted, available.							Pass	
--- 1.3 Signage - CHECK for damage, legibility and appropriate location of each of the following:							Pass	
--- 1.3 Signage - Sprinkler block plan							Pass	
--- 1.3 Signage - Sprinkler stop valve inside plate (SSVI)							Pass	
--- 1.3 Signage - Booster connection signage							Pass	
--- 1.3 Signage - System pressure gauge schedule							Pass	
--- 1.3 Signage - Sprinkler and (hydrant) valve list							Pass	
--- 1.3 Signage - Interface diagram							Pass	
--- 1.4 Fire brigade booster connection - CHECK that the booster connection or enclosure is unobstructed and for any condition that may adversely affect the operation or access.							Pass	
--- 1.4 Fire brigade booster connection - CHECK that the booster connection coupling type is as per the approved design or local fire brigade requirements.							Pass	
--- 1.5 Main stop valves and alarm cocks - INSPECT each main stop valve and alarm cock for each control assembly is secured in the open position and the main stop valve is correctly labelled							Pass	
--- 1.5 Main stop valves and alarm cocks - Record the number of valves checked against the total number of valves on the valve list.							1	
--- 1.5 Main stop valves and alarm cocks - If a valve list does not exist it should be developed during this activity.							N/A	
--- 1.6 Pump starting devices isolating valve - CHECK that each isolating valve to each automatic pump start device is locked in the open position.							N/A	
--- 1.7 Pressure switches - CHECK each pressure switch and ensure that the cover is in place, correctly labelled, securely mounted and free from any condition likely to adversely affect its function.							Pass	
--- 1.8 Alarm signalling equipment (ASE) (stand-alone) - CHECK the alarm signalling equipment to ensure that it is securely mounted, free from any condition likely to adversely affect its function and is not indicating alarm, fault, loss of connection, or isolated.							Pass	
--- 1.9 Sprinkler system interface to other systems - CHECK the sprinkler system alarm interface with other systems is not isolated, inhibited or disabled.							Pass	
--- 1.10 Water supply stop valves - (a) OPERATE (two full turns) all water supply stop valves (including backflow prevention stop valves but excluding underground key operated valves) and verify they are fully open, secure in the open position (relaxed ¼ turn if appropriate) and are correctly labelled as indicated on the valve list.							Pass	
--- 1.10 Water supply stop valves - (b) VERIFY that the valve position indicators are securely mounted and indicate correctly.							Pass	
--- 1.10 Water supply stop valves - If a valve list does not exist, it should be developed during this activity. RECORD the number of valves operated against the total number of valves on the valve list.							pass	
--- 1.10 Water supply stop valves - (c) Where monitored, test each valve monitor by operating the valve and VERIFY the correct indication at the CIE. Where more than 12 water supply stop valves are distributed throughout a high-rise building, forming part of a combined sprinkler/hydrant system, the actions under Items (a), (b) and (c) above may be conducted on a rotating basis. The period between testing of all water supply stop valves shall not exceed 3 months.							N/A	
--- 1.11 System pressure gauge readings before alarm function test - (a) RECORD reading from each pressure gauge							Pass	



ASSET RECORD FOR JOB No. 97387

Inspection date: 30/03/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 1.11 Installation (kPa):	950
--- 1.11 Below Main Stop Valve (kPa):	700
--- 1.11 Water Supply 1 (kPa):	700
--- 1.11 Water Supply 2 (kPa):	N/A
--- 1.11 System pressure gauge readings before alarm function test - (b) VERIFY pressure gauge readings are within the ranges indicated on the pressure gauge schedule (see AS1851 Appendix C for guidance).	Pass
--- 1.12 Control assembly, alarm gong, alarm-initiating device, fire brigade alarm test and Designated building entry point/ Designated site entry point (DSEP/DBEP) strobes (Alarm function test) - (a) OPERATE each alarm valve by opening each 15 mm test valve or 10 mm for residential sprinkler systems serving buildings up to 4 storeys in height. NOTE: Where more than 12 control assemblies are distributed throughout a high-rise building forming part of a combined sprinkler/hydrant system, and initiate the fire brigade alarm, testing may be conducted on a rotating basis. The period between testing of all control assemblies shall not exceed 3 months.	Pass
--- 1.12 Control assembly, alarm gong, alarm-initiating device, fire brigade alarm test and DSEP/DBEP strobes (Alarm function test) - (b) RECORD time(s) to operation of alarm gong(s) and verify that time does not exceed 180 s for general systems or 90 s for residential sprinkler systems. (Seconds):	18 sec
--- 1.12 Control assembly, alarm gong, alarm-initiating device, fire brigade alarm test and DSEP/DBEP strobes (Alarm function test) - (c) RESET the alarm test valve on completion of each test.	Pass
--- 1.12 Control assembly, alarm gong, alarm-initiating device, fire brigade alarm test and DSEP/DBEP strobes (Alarm function test) - (d) Where multiple control valve assemblies are separately identified at an FIP, only one transmission from the FIP to the monitoring station is required.	Pass
--- 1.13 Alarm signal - VERIFY the correct operation of each alarm signal. Where the system is monitored ensure, the alarm has activated the alarm signalling equipment.	Pass
--- 1.14 DSEP/DBEP strobe indicator - INSPECT for the correct operation of each DSEP/DBEP strobe indicator, where fitted.	Pass
--- 1.15 System pressure gauge readings after alarm valve test - (a) RECORD reading from each pressure gauge.	Pass
--- 1.15 System pressure gauge readings after alarm valve test - (b) VERIFY pressure gauge readings are within the ranges indicated on the pressure gauge schedule.	Pass
--- 1.15 Installation (kPa):	1100
--- 1.15 Below Main Stop Valve (kPa):	700
--- 1.15 Water Supply 1 (kPa):	700
--- 1.15 Water Supply 2 (kPa):	N/A
--- 1.16 Pump starting devices function - (a) TEST each automatic pump starting device and pump operation by reducing the applied water pressure to the starting device and run pump, in accordance with Section 3. . Where more than one starting device is installed, including the manual starting device, the test may be carried out on a rotating basis. The period between the exercising of each starting device is not to exceed 3 months. Where this would require the pump to start more than 5 times in succession, the period may be extended to 6 months.	N/A
--- 1.16 Pump starting devices function test— Compression ignition drivers (diesel) and electric motor drivers - (b) RECORD the pump cut-in pressures and verify that they are within the ranges indicated on the pressure gauge schedule.	N/A
--- 1.16 Pump 1 Auto Devices:	N/A
--- 1.16 Pump 1 Cut In Pressure (kPa):	N/A
--- 1.16 Pump 2 Auto Devices:	N/A
--- 1.16 Pump 2 Cut In Pressure (kPa):	
--- 1.16 Pump 3 Auto Devices:	N/A
--- 1.16 Pump 3 Cut In Pressure (kPa):	N/A
--- 1.17 Manual pump start device, function test - TEST each manual pump starting device and pump operation in accordance with Section 3.	N/A
--- 1.17 Pump 1:	N/A
--- 1.17 Pump 2:	N/A
--- 1.17 Pump 3:	N/A
--- 1.18 Water supply tanks— Atmospheric or pressure - Perform routine service in accordance with AS1851 Section 5.	N/A



ASSET RECORD FOR JOB No. 97387

Inspection date: 30/03/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 1.19 Foam water sprinkler systems—foam concentrate - CHECK that the concentrate level is correct and level indicator reads correctly.	N/A
--- 1.19 Foam concentrate Level %:	N/A
--- 1.20 Jacking Pump - (a) Auto/Manual:	Manual
--- 1.20 Jacking Pump Cut In Pressure (kPa):	N/A
--- 1.20 Jacking Pump Cut Out Pressure (kPa):	N/A
--- 1.20 Jacking / Jockey pump counter reading	N/A
Have all previously reported defects been rectified	Yes
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:	Yes
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:	Yes

Notes	
Monthly testing completed	
Annual defects	
1.3 Booster cabinet sprinkler signage is damaged and no longer identifies that it is a sprinkler booster	
0.2 AS2118.1 3.5 states that the water Motor alarm be mounted externally. The current water alarm is mounted within the sprinkler valve room and will require locating to a external wall.	
3.19 - three escutcheon plates missing. One in hallway and the others are in unused tenancy.	
3.21 - Shop area behind Hotel Lobby has pendent sprinklers with no obvious layout. Suspect at one stage in the past that this may have been a path of egress as sprinklers appear to lead to a unused fire door, then a fitout had taken place which has altered the sprinkler layout. There are no onsite sprinkler plans to refer to. Recommend a Hydraulic Consultant be engaged to investigate.	
3.27 No onsite sprinkler plans could be located.	
3.27 sprinkler block plan does not clearly identify sprinkler layout, recommend updating block plan	

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Paul Bartlett

Licence No.

Customer (Print Name):

15151897

Technician (Signature):

Customer (Signature):