



ASSET RECORD FOR JOB No. 98664

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 02 Fire Detection and Alarm Systems - AS1851.2012 A1

Asset ID	Building Location	FIP Number	Equipment Number	FIP Type	Node	Service Level	Date	Pass / Fail
96019	MF PABX Room	Zone 151	Zone 151	VIGILANT F3200 - Special Hazards SHCIE	-	Yearly	29/04/2026	Fail
Test Readings							Result	
Work Order Number							APR 26 SM FIP	
Site Attendance Record Number							A	
TABLE 6.4.1.2 MONTHLY ROUTINE SERVICE SCHEDULE FIRE DETECTION AND ALARM SYSTEM, SPECIAL HAZARD SYSTEMS AND SMOKE HAZARD MANAGEMENT SYSTEMS							2026-04-29	
--- 1.1 External alarm - INSPECT the external alarm (bell or strobe light) to ensure it clearly indicates the designated building entry point.							Pass	
--- 1.1 External alarm - INSPECT to ensure the external alarm label is legible with the word 'FIRE' in characters not less than 25 mm in height.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (a) ensure that they are clearly visible, readily accessible and free from dust and contaminants;							Fail	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (b) where a panel is obscured by a door, check that the door is correctly labelled.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) — Where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and tool are available for replacing the element where required.							Pass	
--- 1.3 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.							Pass	
--- 1.4 Fire alarm - SIMULATE an alarm condition and confirm that all required common or general visual and audible indications operate and the external alarm is activated. Where the system is monitored ensure the alarm has activated the alarm signalling equipment. Where CIE is a subindicator panel, confirm that the alarm condition is indicated at the FIP.							Pass	
--- 1.5 Occupant warning system - SIMULATE an alarm and confirm the alarm initiates the occupant warning system including any visual warning devices (VWD).							N/A	
--- 1.6 Isolate/Disable - INITIATE an isolate/disable condition at the fire indicator panel and confirm that all required common or general visual and audible indications operate. Where the system is monitored, ensure the isolate is received by the monitoring service provider alarm signalling equipment. Where the panel is an SIP, confirm that the isolate/disable condition is indicated at the FIP as either a fault or isolate/disable.							Pass	
--- 1.7 Filament visual indicators - TEST the operation of each filament type visual indicators.							Pass	
--- 1.8 Zone block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, where required, are available and legible.							Fail	
TABLE 6.4.1.3 SIX-MONTHLY ROUTINE SERVICE SCHEDULE FIRE DETECTION, ALARMS AND CONTROLS FOR SPECIAL HAZARD SYSTEMS							2026-04-29	
--- 2.1 Monthly service - Complete all monthly service activities, as listed in Table 6.4.1.2.							Pass	
--- 2.2 Local control station (LCS) - (a) Ensure that they are clearly visible readily accessible and free from dust and contaminants.							Pass	
--- 2.2 Local control station (LCS) - (b) Check that the door is correctly labelled. (Entry door or LCS enclosure)							Pass	
--- 2.3 Visual warning devices - INSPECT all visual warning devices, including: "DO NOT ENTER" for any condition or damage that is likely to adversely affect their function.							Pass	
--- 2.3 Visual warning devices - INSPECT all visual warning devices, including: "EVACUATE" for any condition or damage that is likely to adversely affect their function.							Pass	
--- 2.3 Visual warning devices - INSPECT all visual warning devices, including: "FIRE ALARM" for any condition or damage that is likely to adversely affect their function.							Pass	
--- 2.3 Visual warning devices - INSPECT all visual warning devices, including: "SYSTEM INOPERATIVE" for any condition or damage that is likely to adversely affect their function.							Pass	



ASSET RECORD FOR JOB No. 98664

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 2.4 Local control station (LCS) discharge inhibit switch - TEST the operation of each inhibit or auto/manual switch and confirm that: (a) It prevents the automatic discharge of suppression system.	Fail
--- 2.4 Local control station (LCS) discharge inhibit switch - TEST the operation of each inhibit or auto/manual switch and confirm that: (b) Stops and resets the normal system discharge sequence.	Fail
--- 2.4 Local control station (LCS) discharge inhibit switch - TEST the operation of each inhibit or auto/manual switch and confirm that: (c) Causes the illumination of a visual indicator at the LCS and the system FIP.	Pass
--- 2.4 Local control station (LCS) discharge inhibit switch - TEST the operation of each inhibit or auto/manual switch and confirm that: (d) Causes an audible indication.	Pass
--- 2.4 Local control station (LCS) discharge inhibit switch - TEST the operation of each inhibit or auto/manual switch and confirm that: (e) Does not override the operation of the manual discharge switch.	Pass
--- 2.5 Local control station (LCS) manual initiate switch - TEST the operation of the manual initiate switch and confirm normal system discharge sequence, including fire and evacuation alarms, time delays equipment shutdowns, and that it overrides the LCS discharge inhibit switch.	Pass
--- 2.6 System inoperative visual warning device (VWD) - CONFIRM the system inoperative VWD operates for: (a) Operation of a service switch (discharge initiating circuit electrical isolation).	Pass
--- 2.6 System inoperative visual warning device (VWD) - CONFIRM the system inoperative VWD operates for: (b) Fault in the discharge actuator circuit.	Pass
--- 2.6 System inoperative visual warning device (VWD) - CONFIRM the system inoperative VWD operates for: (c) Operation of a lock-off valve (where fitted).	N/A
--- 2.6 System inoperative visual warning device (VWD) - CONFIRM the system inoperative VWD operates for: (d) Operation of a manual inhibit switch (where fitted).	Pass
--- 2.6 System inoperative visual warning device (VWD) - CONFIRM the system inoperative VWD operates for: (e) Isolation or fault in any part of the fire detection or control system that prevents the automatic or electrical manual discharge of the suppression system.	Pass
--- 2.7 System operation and logic - TEST the system logic (e.g. dual detector operation or dependency on more than one alarm) and confirm the operation of— Visual Warning Devices (VWDs).	Pass
--- 2.7 System operation and logic - TEST the system logic (e.g. dual detector operation or dependency on more than one alarm) and confirm the operation of— audible alarms.	Pass
--- 2.7 System operation and logic - TEST the system logic (e.g. dual detector operation or dependency on more than one alarm) and confirm the operation of— directional valve signal/output.	N/A
--- 2.7 System operation and logic - TEST the system logic (e.g. dual detector operation or dependency on more than one alarm) and confirm the operation of— equipment fire mode signal/output.	Pass
--- 2.7 System operation and logic - TEST the system logic (e.g. dual detector operation or dependency on more than one alarm) and confirm the operation of— HVAC fire mode signal/output.	Pass
--- 2.7 System operation and logic - TEST the system logic (e.g. dual detector operation or dependency on more than one alarm) and confirm the operation of— system discharge actuator.	Pass
--- 2.7 System operation and logic - TEST the system logic (e.g. dual detector operation or dependency on more than one alarm) and confirm the operation of— door and damper release.	N/A
--- 2.7 System operation and logic - TEST the system logic (e.g. dual detector operation or dependency on more than one alarm) and confirm the operation of— ancillary controls.	Pass
--- 2.8 Actuator circuit faults - TEST each supervised actuator circuit to ensure a fault is registered at the FIP.	Pass
--- 2.9 Actuator - TEST the function of each actuator and ensure that each actuator operates correctly. NOTE: Take precautions to prevent the discharge of the system during these tests.	Pass
--- 2.9 Actuator - Ensure that each actuator has been mechanically isolated or temporarily removed from the suppressant supply to prevent unintended discharge.	Pass
--- 2.9 Actuator - For non-resettable actuators (e.g. pyrotechnic types) substitute the actuator with a load of equivalent value and CONFIRM the operating current is as required.	N/A
TABLE 6.4.1.4 YEARLY ROUTINE SERVICE SCHEDULE FIRE DETECTION AND ALARM SYSTEM, SPECIAL HAZARD SYSTEMS AND SMOKE HAZARD SYSTEMS	2026-04-29
--- 3.1 Monthly and six-monthly service - COMPLETE all monthly and six-monthly service activities, as listed in Table 6.4.1.2 and 6.4.1.3.	Pass
--- 3.2 Manual call points - CHECK all manual call points are free of conditions likely to adversely affect their function.	Pass
--- 3.3 Manual call points - TEST the operation of each manual call point.	Pass
--- 3.4 Other warning devices - Where other warning devices are used as the alarm-indicating devices, INSPECT all devices to ensure that they are in place.	Pass



ASSET RECORD FOR JOB No. 98664

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 3.5 Panel switches and keypads - TEST the operation of each control.	Pass
--- 3.6 Visual indicators - TEST the operation of each visual indicator and alphanumeric displays.	Fail
--- 3.7 Battery - MEASURE system quiescent and maximum alarm currents in accordance with Appendix F. Calculate the required battery capacity and CHECK the nominal capacity of the installed batteries is not less than the calculated capacity.	Pass
--- 3.7 Battery - MEASURE system quiescent and maximum alarm currents in accordance with Appendix F. Calculate the required battery capacity and CHECK the nominal capacity of the installed batteries is not less than the calculated capacity. Maximum alarm (Ia).	0.20
--- 3.7 Battery - MEASURE system quiescent and maximum alarm currents in accordance with Appendix F. Calculate the required battery capacity and CHECK the nominal capacity of the installed batteries is not less than the calculated capacity. Quiescent (IQ).	0.79
--- 3.7 Battery - MEASURE system quiescent and maximum alarm currents in accordance with Appendix F. Calculate the required battery capacity and CHECK the nominal capacity of the installed batteries is not less than the calculated capacity. Required capacity (Ah)	6.99
--- 3.7 Battery - MEASURE system quiescent and maximum alarm currents in accordance with Appendix F. Calculate the required battery capacity and CHECK the nominal capacity of the installed batteries is not less than the calculated capacity. Installed capacity (Ah).	12
--- 3.8 Fire Detectors - TEST detectors as specified in Appendix G and confirm correct alarm zone indication. Where the detectors are used as part of special hazards systems 100% of the detectors shall be functionally tested yearly.	Pass
--- 3.9 Audibility - TEST the occupant warning system and check the signals are distinctly audible in all areas of the building. NOTE: In order to reduce the disturbance to occupants an acceptable means of conducting this test is to provide an audio signal other than the warning signal at a reduced sound pressure level. Where the FIP is connected to a sound systems and intercom systems for emergency purposes (AS 1670.4) or EWIS (AS 2220.2) test in accordance with Table 6.4.3.2.	N/A
--- 3.10 Occupant warning system sound pressure level - MEASURE and record the sound pressure level from at least one reference point for each amplifier used and ensure at each reference point the measured value is consistent with the required sound pressure level at each reference point.	N/A
--- 3.10 Occupant warning system sound pressure level - MEASURE and record the sound pressure level from at least one reference point for each amplifier used and ensure at each reference point the measured value is consistent with the required sound pressure level at each reference point. - Location of reference points.	N/A
--- 3.10 Occupant warning system sound pressure level - MEASURE and record the sound pressure level from at least one reference point for each amplifier used and ensure at each reference point the measured value is consistent with the required sound pressure level at each reference point. - Required SPL (dBA).	N/A
--- 3.10 Occupant warning system sound pressure level - MEASURE and record the sound pressure level from at least one reference point for each amplifier used and ensure at each reference point the measured value is consistent with the required sound pressure level at each reference point. - Measured test SPL (dBA).	N/A
--- 3.11 Alarm acknowledgement facility - TEST not less than 20% of installed alarm acknowledgement facilities in such a manner that over a 5-year period, all facilities are tested. CHECK the alarm acknowledgement facility functions as required.	N/A
--- 3.12 Alarm investigation facility - TEST the alarm investigation facility if enabled and check it functions as required.	N/A
--- 3.13 Batteries condition - When the battery has not been replaced in the previous two years, verify the battery condition by carrying out a battery discharge test in accordance with Appendix F.	Pass
--- 3.13 Batteries condition - Date last replaced. (DD/MM/YYYY).	11/12/2025
--- 3.13 Batteries condition - or; Test load current (Amp).	Good
--- 3.13 Batteries condition - Final test voltage (V)	25.92
--- 3.14 Smoke alarms and heat alarms - Refer to Clause 6.4.2.	N/A
--- 3.15 Service life - Inspect detectors, equipment or other items having a defined service life and report where the service life is exceeded or will be exceeded before the next scheduled service.	Fail
--- 3.17 Protected areas survey - SURVEY all areas of the building from floor level and check— (a) that the fire detection and alarm system has not been altered, damaged or compromised;	Pass
--- 3.17 Protected areas survey - SURVEY all areas of the building from floor level and check— (b) detection device and remote indicators are appropriate for the current use;	Pass
--- 3.17 Protected areas survey - SURVEY all areas of the building from floor level and check— (c) for any condition that may cause a nuisance alarm or the unintentional operation of a suppression system	Pass



ASSET RECORD FOR JOB No. 98664

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 3.17 Protected areas survey - SURVEY all areas of the building from floor level and check— (d) all exposed cabling, conduits, junction boxes and the like for any condition that may impact on the performance of the system and are labelled correctly;	Pass
--- 3.17 Protected areas survey - SURVEY all areas of the building from floor level and check— (e) all CIE to ensure all components are appropriately mounted and secure.	Pass
--- 3.18 Interfaced system initiation - Simulate alarm(s) to verify that each interface transmission path initiates the corresponding interfaced system(s) as required.	Pass
SMOKE HAZARD MANAGEMENT SYSTEMS—ADDITIONAL ACTIVITIES (CAUTION: TAKE PRECAUTIONS TO PREVENT UNACCEPTABLE VENTILATION SYSTEM CHANGES)	2026-04-29
--- 3.19 FFCP latching and reset - CHECK that after initiation by a signal from the FIP, the FFCP remains operating in the fire mode until reset by the reset switch on the FFCP.	N/A
--- 3.20 Manual override controls - CHECK that manual override ON-AUTO-OFF control operates. NOTE: Manual override should function in normal mode and fire mode.	N/A
--- 3.21 Airflow fault indicator - CHECK the operation of the airflow fault indicator	N/A
--- 3.22 Open-circuit fault indicator - CHECK the operation of the air-handling equipment interconnecting cable open-circuit fault indicator.	N/A
--- 3.23 Closed-circuit fault indicator - CHECK the operation of the air-handling equipment interconnecting cable closed-circuit fault indicator.	N/A
--- 3.24 Electrical - CHECK the operation of the electricity phasefail fault indicator.	N/A
--- 3.25 Fan-running indicator - CHECK the operation of the fan-running indicator.	N/A
--- 3.26 Fan-stopped indicator - CHECK the operation of the fan-stopped indicator.	N/A
--- 3.27 Fan fault indicator - CHECK the operation of the fan-fault indicator.	N/A
SPECIAL HAZARD SYSTEMS—ADDITIONAL ACTIVITIES (CAUTION: TAKE PRECAUTIONS TO PREVENT THE DISCHARGE OF THE SYSTEM DURING THESE TESTS)	2026-04-29
--- 3.28 Status monitoring - TEST the each suppression system status monitored function (e.g. container level, pressure switches, pump controllers, isolation valves) and CHECK each monitored function indicates at the suppression system control panel.	Pass
--- 3.29 Suppression system directional valves - SIMULATE the system operation and confirm that each electrical directional valve operates as required.	N/A
--- 3.30 Discharge time delay - TEST and RECORD the system discharge sequence and confirm the time delay period is as required.	Pass
--- 3.31 Agent release indication - TEST the agent release detection device (e.g. pressure switch) and confirm the operation of the agent release is indicated at the FIP.	Pass
Have all previously reported defects been rectified	No
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:	Yes
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:	No

FailurePoints	
	0.2 - Other (Non Critical Defect) - 6.4.1.2
	0.3 - Other (Non Conformance) - 6.4.1.2
	1.8 - Zone block plans not securely mounted - 6.4.1.2 Recommendation: * Non-Conformance: Zone block plans not securely mounted
	3.13 - Battery in poor condition - 6.4.1.4 Recommendation: * Non-Critical: Battery in poor condition
	3.15 - Detectors or equipment exceeded service life (out of date) - 6.4.1.4 Recommendation: * Non-Conformance: Detectors or equipment exceeded service life (out of date)



ASSET RECORD FOR JOB No. 98664

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Failure Points	3.6 - Visual indicator alphanumeric displays faulty - 6.4.1.4 Recommendation: * Non-Critical: Visual indicators faulty
Notes	100% of detectors and LCS tested. All strobes, solenoids and signage operated as required with alarm activation. Battery Iq: 0.2A Battery Ia: 0.79A Required capacity: 6.99A Installed capacity: 12Ah Test voltage: 25.92V Last replaced: 11/12/2025 - Zone Block Plan displays incorrect information and is incorrect material type, requires redrawing and printing on aluminium panel. - 1 x smoke and 1 x ionisation detectors exceed 10 year service life, require replacement. - MCP on front of panel missing second securing screw and rotates when used, requires refixing. - LCS Gas Inhibit Switch failed to reset and cancel the automatic firing sequence. - FIP screen displaying random symbols and is almost completely unreadable when in alarm and is no longer supported by manufacturer, requires replacement. Note: Mains fail does not register as a fault on this FIP (Mains On LED turns off only) however a general fault for the sub-FIP monitor registers at the Main FIP.

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Scott Eagle-Rowe

Licence No.

Customer (Print Name):

15422243

Technician (Signature):

Customer (Signature):