



ASSET RECORD FOR JOB No. 98656

Inspection date: 30/03/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 02.1 Emergency Warning Systems - AS1851.2012 A1

Asset ID	Building Location	Panel Number	Equipment Number	Zone Feed	5 Yearly Due	Service Level	Date	Pass / Fail
96015	GF Pier West Boardwalk	Node 1 - Pier Shopping Centre	-	-	-	Yearly	08/05/2026	Fail
Test Readings							Result	
Work Order Number							SM April 26	
Site Attendance Record Number							-	
TABLE 6.4.3.1 MONTHLY SERVICE SCHEDULE EMERGENCY WARNING SYSTEM							2026-04-16	
--- 1.2 Zone Block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, if provided, are available and legible.							Fail	
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (a) ensure that it is clearly visible, readily accessible and free from dust and contaminants;							Pass	
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (b) where a panel is obscured by a door, CHECK that the door is correctly labelled;							Pass	
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (c) where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and a tool is available for replacing the element where required.							Pass	
--- 1.4 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.							Fail	
--- 1.5 Emergency warning system test - SIMULATE an alarm condition and confirm that the required warning signal(s) operate. NOTE: It is recommended that the warden intercom system is used by the floor wardens to confirm the operation of the warning signals.							Pass	
TABLE 6.4.3.2 YEARLY SERVICE SCHEDULE EMERGENCY WARNING SYSTEM							2026-04-16	
--- 2.1 Monthly service - COMPLETE all monthly service activities, as listed in Table 6.4.3.1.							Pass	
--- 2.2 Emergency call points - INSPECT all emergency call points for any condition that is likely to adversely affect their operation.							Fail	
--- 2.3 Emergency call points - TEST the operation of each emergency call point.							Fail	
--- 2.4 Visual warning devices (VWDs) - Where visual warning devices (VWDs) are used as the alarm-indicating devices, INSPECT all devices for any condition or damage that is likely to adversely affect their operation and ensure that they are clearly and correctly labelled where labelling is required.							N/A	
--- 2.5 Visual warning devices (VWDs) - TEST the operation of each visual warning device.							N/A	
--- 2.6 Other warning devices - Where other warning devices are used as alarm-indicating devices, INSPECT all devices to ensure that they are in place and ensure that they are clearly and correctly labelled where labelling is required.							Pass	
--- 2.7 Other warning devices - TEST for correct operation.							Pass	
--- 2.8 As-installed drawings - INSPECT the as-installed drawings to ensure the plan is legible and current.							Fail	
--- 2.9 Warning system initiation - SIMULATE an alarm condition via the fire system with the warning system in automatic mode.							Pass	
--- 2.10 Fault - SIMULATE a speaker circuit fault, emergency call point circuit fault and visual warning device circuit fault for each circuit and confirm the fault condition is indicated at the emergency warning panel (EWP), FIP and any corresponding SIP.							Pass	
--- 2.11 Aural indicators - TEST or confirm the operation of the aural indicators as required.							N/A	
--- 2.12 Panel switches and keypads - TEST the operation of each control.							Pass	
--- 2.13 Fault - SIMULATE a fault between the fire system and the warning system and confirm the fault condition is indicated at the EWP and the FIP.							Pass	
--- 2.14 Visual indicators - TEST the operation of each visual indicator and alphanumeric displays.							Pass	
--- 2.15 Nominal battery capacity - MEASURE system quiescent and alarm currents. Calculate the required battery capacity and CHECK the installed battery's nominal capacity is no less than the required capacity. See Appendix F for calculating the required battery capacity.							Fail	
--- 2.15 Nominal battery capacity - MEASURE system quiescent and alarm currents. Calculate the required battery capacity and CHECK the installed battery's nominal capacity is no less than the required capacity. See Appendix F for calculating the required battery capacity. Quiescent current IQ.....A							See notes	



ASSET RECORD FOR JOB No. 98656

Inspection date: 30/03/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 2.15 Nominal battery capacity MEASURE system quiescent and alarm currents. Calculate the required battery capacity and CHECK the installed battery's nominal capacity is no less than the required capacity. See Appendix F for calculating the required battery capacity. Alarm current IA.....A	See notes
--- 2.15 Nominal battery capacity - MEASURE system quiescent and alarm currents. Calculate the required battery capacity and CHECK the installed battery's nominal capacity is no less than the required capacity. See Appendix F for calculating the required battery capacity. Battery capacity.....Ah	See notes
--- 2.16 Ancillary controls - TEST the operation of ancillary control functions and ensure that each controlled device can be correctly initiated.	N/A
--- 2.17 Audibility test - TEST the Emergency warning system and check the signals are distinctly audible in all areas of the building. NOTE: In order to reduce the disturbance to occupants an acceptable means of conducting this test is to provide an audio signal other than the warning signal at a reduced sound pressure level.	Pass
--- 2.18 Override test - CONFIRM that the alarm signal overrides nonemergency audible signals.	Pass
--- 2.19 Interface and control test - CONDUCT a functional system test with other interfaced fire systems (see Appendix D) and CHECK the interface functions as required.	Pass
--- 2.20 Batteries - When the battery has not been replaced in the previous two years, verify the battery condition by carrying out a battery discharge test in accordance with Appendix F. - Date last replaced (DD/MM/YYYY).	11/12/25
--- 2.20 Batteries - When the battery has not been replaced in the previous two years, verify the battery condition by carrying out a battery discharge test in accordance with Appendix F. - or; Test load current.....A	.
--- 2.20 Batteries - When the battery has not been replaced in the previous two years, verify the battery condition by carrying out a battery discharge test in accordance with Appendix F. Final test voltage.....V	25.8V
--- 2.21 Survey - Change of structure - INSPECT all areas of the building to ensure that no structural changes are likely to affect evacuation zones.	Fail
--- 2.22 Survey - Change of occupancy or use - INSPECT all areas of the building to ensure that changes to the occupancy are not likely to affect the required performance of the system.	Fail
TABLE 6.4.4.1 YEARLY SERVICE SCHEDULE EMERGENCY INTERCOM SYSTEMS	2026-04-16
--- 1.2 Emergency intercom equipment - INSPECT the intercom panel to ensure that it is clearly visible, readily accessible and free from dust and contaminants. Where the panel is obscured by a door, check that the door is correctly labelled.	Pass
--- 1.3 Visual indicators - TEST the operation of visual indicators and alphanumeric displays.	Pass
--- 1.4 Aural indicators - TEST the operation of the aural indicators.	Pass
--- 1.5 Panel switches and keypads - TEST the operation of each required control (e.g. secondary emergency control panels).	Pass
--- 1.6 Fault - SIMULATE a WIP circuit fault condition and confirm the fault condition is indicated at the intercom panel.	Pass
--- 1.7 Reset - TEST the operation of the reset function.	Pass
--- 1.8 Warden indicator and controls - CHECK the operation of each warden indicator and controls.	Fail
--- 1.9 Warden intercom points (WIPs) - INSPECT all WIPs to ensure they are clearly visible and readily accessible. Where the WIP is obscured by a door, check that the door is correctly labelled.	Fail
--- 1.10 WIP - INSPECT all WIPs to ensure there is no mechanical damage.	Pass
--- 1.11 Stand-alone intercom system (battery enclosure) - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.	N/A
--- 1.12 Outgoing WIPs function test - INITIATE a call from each WIP and confirm that each WIP is indicating correctly and that clear communication is possible with the intercom panel operator.	Pass
--- 1.13 Incoming WIPs function test - INITIATE a call to each WIP and phone and confirm that each WIP is indicating correctly and that clear communication is possible with the intercom panel operator.	Pass
--- 1.14 WIPs all call address - Select the all-call address function and CHECK that the visual indicator for all WIP phones activate. NOTE: This test may be carried out in conjunction with a practice evacuation or ECO training.	Pass
--- 1.14 WIPs all call address - CHECK that the address is heard at all WIP phones. NOTE: This test may be carried out in conjunction with a practice evacuation or ECO training.	Pass
--- 1.15 Stand-alone intercom system Battery capacity - MEASURE system quiescent and alarm currents. Calculate the required battery capacity and CHECK the installed battery's nominal capacity is no less than the required capacity. See Appendix F for calculating the required battery capacity. Quiescent current IQ.....A	na
--- 1.15 Stand-alone intercom system Battery capacity - MEASURE system quiescent and alarm currents. Calculate the required battery capacity and CHECK the installed battery's nominal capacity is no less than the required capacity. See Appendix F for calculating the required battery capacity. Alarm current IA.....A	na



ASSET RECORD FOR JOB No. 98656

Inspection date: 30/03/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 1.15 Stand-alone intercom system Battery capacity - MEASURE system quiescent and alarm currents. Calculate the required battery capacity and CHECK the installed battery's nominal capacity is no less than the required capacity. See Appendix F for calculating the required battery capacity. Battery capacity.....Ah	na
--- 1.15 Stand-alone intercom system Battery capacity - MEASURE system quiescent and alarm currents. Calculate the required battery capacity and CHECK the installed battery's nominal capacity is no less than the required capacity. See Appendix F for calculating the required battery capacity. Nominal capacity.....Ah	na
--- 1.16 System interface - CONDUCT a functional test with any interfaced systems (see Appendix D).	Fail
--- 1.17 Stand-alone intercom system (battery condition) - When the battery has not been replaced in the previous two years, verify the battery condition by carrying out a battery discharge test in accordance with Appendix F. - Date last replaced (DD/MM/YYYY).	na
--- 1.17 Stand-alone intercom system (battery condition) - When the battery has not been replaced in the previous two years, verify the battery condition by carrying out a battery discharge test in accordance with Appendix F. - or; Battery capacityAh	na
--- 1.18 Survey — Change of structure - INSPECT building to ensure that no structural changes have occurred to change zones.	Fail
--- 1.19 Survey — Change of occupancy or use - INSPECT the building to ensure that no changes to occupancy have affected the required audibility of the warden call signal at the WIP.	Fail
--- 1.20 WIP locations - INSPECT all evacuation zones to ensure at least one WIP is installed where required.	Fail
Have all previously reported defects been rectified	No
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:	No
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:	No

FailurePoints	0.0 - Other - 6.4.3.1
Notes	Please refer to attached report for asset defects

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Dale Knight Licence No. Customer (Print Name):

173451

Technician (Signature): Customer (Signature):