



ASSET RECORD FOR JOB No. 98745

Inspection date: 24/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 05 Hydrant Systems - AS1851.2012 A1

Asset ID	Building Location	Section / Zone:	Equipment Number	FORM 72 Number	System Demands (Requirements)	Service Level	Date	Pass / Fail
94817	-	-	-	-	-	Yearly	29/04/2026	Fail
Test Readings							Result	
Work Order Number							APR 26 SM MECH (A)	
Site Attendance Record Number							A106720	
TABLE 4.4.1 MONTHLY ROUTINE SERVICE SCHEDULE - FIRE HYDRANT SYSTEMS							2026-04-29	
--- 1.1 Monthly service - Where pumpsets are fitted complete all pumpset monthly service activities, as listed in Table 3.4.1.							Pass	
--- 1.2 Pump-starting devices - (a) CHECK that all isolating valves to pump starting pressure devices are secured in the open position.							Pass	
--- 1.2 Pump-starting devices - (b) CHECK that pressure switches are securely mounted and are protected against the ingress of water, dust and insects.							Pass	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - Installation pressure (kPa)							1000	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - PRIMARY PUMP TYPE -							ELECTRIC MOTOR DRIVE - ELECTRIC	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - PRIMARY PUMP - (a) START PRIMARY pumpset by reducing the applied water pressure to the pump-starting device and run engine / motor , in accordance with Section 3.							Pass	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - PRIMARY PUMP - (b) RESTART the PRIMARY pumpset using the manual starting device and again run the compression ignition engine / Electrical motor in accordance with Section 3. Where more than one starting device is installed, including the manual starting device, the test may be carried out on a rotating basis. The period between the exercising of each starting device is not to exceed 3 months. Where this would require the pump to start more than 5 times in succession, the period may be extended to 6 months (see also Table 3.4.3, Items 3.6 and 3.7).							Pass	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - PRIMARY PUMP - (c) RECORD the PRIMARY pump cut-in pressures and verify that they are within the ranges required. (kPa)							600kpa	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - SECONDARY PUMP TYPE -							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - SECONDARY PUMP - (a) START SECONDARY pumpset by reducing the applied water pressure to the pump-starting device and run engine / motor , in accordance with Section 3.							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - SECONDARY PUMP - (b) RESTART the SECONDARY pumpset using the manual starting device and again run the compression ignition engine / Electrical motor in accordance with Section 3. Where more than one starting device is installed, including the manual starting device, the test may be carried out on a rotating basis. The period between the exercising of each starting device is not to exceed 3 months. Where this would require the pump to start more than 5 times in succession, the period may be extended to 6 months (see also Table 3.4.3, Items 3.6 and 3.7).							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - SECONDARY PUMP - (c) RECORD the SECONDARY pump cut-in pressures and verify that they are within the ranges required. (kPa)							n/a	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - STAND-BY PUMP TYPE -							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - STAND-BY PUMP - (a) START STAND-BY pumpset by reducing the applied water pressure to the pump-starting device and run engine / motor , in accordance with Section 3.							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - STAND-BY PUMP - (b) RESTART the STAND-BY pumpset using the manual starting device and again run the compression ignition engine / Electrical motor in accordance with Section 3. Where more than one starting device is installed, including the manual starting device, the test may be carried out on a rotating basis. The period between the exercising of each starting device is not to exceed 3 months. Where this would require the pump to start more than 5							N/A	



ASSET RECORD FOR JOB No. 98745

Inspection date: 24/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
times in succession, the period may be extended to 6 months (see also Table 3.4.3, Items 3.6 and 3.7).	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - STAND-BY PUMP - (c) RECORD the STAND-BY pump cut-in pressures and verify that they are within the ranges required. (kPa)	n/a
TABLE 4.4.2 SIX-MONTHLY ROUTINE SERVICE SCHEDULE - HYDRANT SYSTEMS	2026-04-29
--- 2.1 Monthly service - COMPLETE all monthly service activities, as listed in Table 4.4.1.	Pass
--- 2.2 Water supply stop valves and isolating valves - OPERATE (two full turns) all water supply stop valves (including backflow prevention stop valves and underground key-operated valves except where owned by the water supply authority) and verify they are fully open, secure in the open position (relaxed ¼ turn if appropriate) and are correctly labelled.	Pass
--- 2.3 Hydrant valves (above ground) - CHECK all hydrant valves: (a) Are accessible.	Pass
--- 2.3 Hydrant valves (above ground) - CHECK all hydrant valves: (b) Hand-wheels are securely fitted.	Pass
--- 2.3 Hydrant valves (above ground) - CHECK all hydrant valves: (c) Blanking caps, where fitted, are in good condition.	Pass
--- 2.4 Hydrant valves (below ground) - CHECK all hydrant valves: (a) Are accessible.	N/A
--- 2.4 Hydrant valves (below ground) - CHECK all hydrant valves: (b) Blanking caps, where fitted, are in good condition.	N/A
--- 2.4 Hydrant valves (below ground) - CHECK all hydrant valves: (c) Check cover plate for ease of opening.	N/A
--- 2.4 Hydrant valves (below ground) - CHECK all hydrant valves: (d) Not leaking.	N/A
--- 2.5 Booster assembly (where fitted) - CHECK all booster assemblies: (a) Are accessible.	Pass
--- 2.5 Booster assembly (where fitted) - CHECK all booster assemblies: b) Hand-wheels are securely fitted.	Pass
--- 2.5 Booster assembly (where fitted) - CHECK all booster assemblies - (c) Pressure gauges and blanking caps, where fitted, are in good condition.	Pass
--- 2.5 Booster assembly (where fitted) - CHECK all booster assemblies - (d) For condition of washers on booster assembly connection inlets.	Pass
--- 2.5 Booster assembly (where fitted) - CHECK all booster assemblies: (e) For legible labelling indicating maximum system working pressure.	Pass
--- 2.5 Booster assembly (where fitted) - CHECK all booster assemblies: (f) For legibility of hydrant system block plan where fitted.	Pass
--- 2.6 Remote pump starting - DEPRESSURIZE the hydrant system(s) at the most hydraulically disadvantaged hydrant and CHECK that the pump starts.	Pass
--- 2.7 Hydrant and booster connections - Compatibility - CHECK that all hydrant and booster connection points are compatible with local brigade requirements.	Pass
--- 2.8 Hydrant hose (where fitted) - CHECK all branch pipes, nozzles and hose couplings are in good condition, compatible with the hydrant valves and properly stowed.	N/A
--- 2.9 Foam concentrate and loose equipment (where provided) - CHECK: (a) Equipment provided in the cabinet is in accordance with the cabinet contents list.	N/A
--- 2.9 Foam concentrate and loose equipment (where provided) - CHECK: (b) Equipment items are compatible and in good condition.	N/A
--- 2.9 Foam concentrate and loose equipment (where provided) - CHECK: (c) Foam concentrate containers are in good condition, seals are intact and the labels are legible. NOTE: Storage of foam concentrate in aggressive environments may require testing or replacement of the concentrate.	N/A
--- 2.9 Foam concentrate and loose equipment (where provided) - CHECK: (d) Signage for legibility.	N/A
--- 2.10 Cabinets - CHECK that all hydrant and booster cabinets or enclosures are accessible, clear of extraneous materials, clearly and correctly marked and in good condition.	Fail
--- 2.11 Pressure-reducing / pressure-limiting valves - CHECK pressure readings on the low side of pressure-reducing and pressure-limiting valves for deviations from designed operating pressure. NOTE: Gauges or facilities for gauges should be installed immediately upstream and downstream of the valve(s).	N/A
--- 2.12 Block plan (where required) and pressure gauge schedule - CHECK for legibility and appropriate location.	Pass
TABLE 4.4.3 YEARLY ROUTINE SERVICE SCHEDULE - FIRE HYDRANT SYSTEMS	2026-04-29
--- 3.1 Monthly and six-monthly service - COMPLETE all monthly and six-monthly service activities, as listed in Tables 4.4.1 and 4.4.2.	Pass
--- 3.2 Hydrant valves (above and below ground) - OPEN partially all hydrant valves in the system and prove the presence of water at each point. NOTE: To prevent water damage, it is recommended that a suitable adapter to limit	Pass



ASSET RECORD FOR JOB No. 98745

Inspection date: 24/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
water flow be used for this test on internal hydrants. Each hydrant in the system should be opened separately.	
--- 3.3 Hydrant water supply valves - (a) OPERATE (two full turns) all water supply valves — above ground, underground key-operated valves (except where owned by the water supply authority) and subsidiary stop valves (e.g., floor isolation valves). Ensure they are fully open and, where applicable, secured in the open position (relaxed ¼ turn where applicable) and are correctly labelled. NOTE: Where underground key-operated valves are owned by the water supply authority, the owner should arrange for the water supply authority to test the valve(s) to confirm the valve(s) is operational and in the correct position.	Fail
--- 3.3 Hydrant water supply valves - (b) VERIFY that the valve position indicators are securely mounted and indicate correctly.	N/A
--- 3.3 Hydrant water supply valves - (c) TEST each valve monitor (where fitted) by closing and re-opening the valve. Verify correct indication at the CIE.	N/A
--- 3.4 Non-return valves - VERIFY that all non-return valves are operating freely and are seating correctly.	Pass
--- 3.5 Hydrant hose (where fitted) - VERIFY all branch pipe, nozzles and hose couplings waterways are unobstructed and in good condition.	N/A
--- 3.6 Pressure-reducing station test - (a) OPERATE all pressure-reducing valves and verify correct operation under flow conditions.	N/A
--- 3.6 Pressure-reducing station test - (b) VERIFY that pressure readings on the low pressure side of the valves are within the range stated at the pressure-reducing valve station. (kPa)	n/a
--- 3.6 Pressure-reducing station test - (c) OPERATE pressure-relief valve and record operating pressure. If necessary, adjust the setting to relieve at 50 kPa above the operating pressure of the pressure-reducing valve. Replace the tamper seal if necessary. NOTE: The pressure-relief valve test may be carried out using a portable test apparatus.	N/A
--- 3.6 Pressure-reducing station test - (c) OPERATE pressure-relief valve and record operating pressure. If necessary, adjust the setting to relieve at 50 kPa above the operating pressure of the pressure-reducing valve. Replace the tamper seal if necessary. NOTE: The pressure-relief valve test may be carried out using a portable test apparatus (kPa).	n/a
--- 3.7 Water supply proving test - CONDUCT a water supply proving test for each water supply verifying that the system flow and pressure requirements meet the design criteria, using either— (a) a fixed flow meter test facility; or - (b) a portable test apparatus at the most hydraulically disadvantaged hydrant valve(s). NOTES: (1) Where the water supply is the sole source of water for both sprinkler and hydrant systems, both sprinkler and hydrant demands should be available simultaneously. (2) In high-rise buildings where there are multiple pressure zones, a water supply proving test should be carried out on the most remote hydrant in each zone.	(b) portable test apparatus.
--- 3.7 Water supply proving test - System Requirements / Demands / Design (L/min @ kPa).	30l/s @ 200kPa
--- 3.7 Water supply proving test - Static supply pressure at most disadvantaged hydrant (kPa)	926kPa
--- 3.7 Water supply proving test - FLOW at the most hydraulically disadvantaged hydrant valve(s). (L/min)	30l/s
--- 3.7 Water supply proving test - FLOW at the most hydraulically disadvantaged hydrant valve(s). Lowest Pressure Reading from all hydrant valve(s) Flowing (kPa).	426kPa
--- 3.7 Water supply proving test - Number of hydrants flowing (include sprinklers or hose reels if applicable - E.g. 2 + SPK).	2 hydrants
--- 3.7 Water supply proving test 130% (if applicable) - CONDUCT a water supply proving test for each water supply verifying that the system flow and pressure requirements meet the design criteria, using either— (a) a fixed flow meter test facility; or - (b) a portable test apparatus at the most hydraulically disadvantaged hydrant valve(s). NOTES: (1) Where the water supply is the sole source of water for both sprinkler and hydrant systems, both sprinkler and hydrant demands should be available simultaneously. (2) In high-rise buildings where there are multiple pressure zones, a water supply proving test should be carried out on the most remote hydrant in each zone.	(b) portable test apparatus.
--- 3.7 Water supply proving test 130% (if applicable) - System Requirements / Demands / Design calculated at 130% (L/min + 30% @ kPa - 20%).	39l/s @ 160kPa
--- 3.7 Water supply proving test 130% (if applicable) - FLOW at the most hydraulically disadvantaged hydrant valve(s). (130% L/min)	39L/sec
--- 3.7 Water supply proving test 130% (if applicable) - FLOW at the most hydraulically disadvantaged hydrant valve(s). Lowest Pressure Reading from all hydrant valve(s) Flowing (130% kPa).	351kpa
--- 3.7 Water supply proving test - Additional Flow Tests Performed (refer to Notes below) -	N/A
--- 3.8 Hydrant system interface control test (fire trips) - (a) CONDUCT a functional system test via the pressure switch or flow switch with other interfaced fire systems.	N/A
--- 3.8 Hydrant system interface control test (fire trips) - (b) VERIFY that the interface functions as required (or in accordance with the building systems interface schematic). NOTES: (1) It is recommended that the responsible entity coordinate testing the interfaced fire protection systems. (2) Refer to system interface diagram and test plan - RECORD	N/A



ASSET RECORD FOR JOB No. 98745

Inspection date: 24/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
System Interface Test Results in Notes below (Door release, Roof vents, Warning system/intercom, Plant shutdown, Fuel isolation, Elevator override, Stair pressurisation, Smoke control/exhaust, HVAC controls, Special Hazards, Notification and alert systems, or other). RECORD results in Notes below -	
--- 3.9 Water supply tanks - Atmospheric - Perform routine service in accordance with Section 5.	N/A
--- 3.10 Water supply (river, lake, etc.) Strainers/screens - a) CHECK suction inlet strainer(s) or screen(s).	N/A
--- 3.10 Water supply (river, lake, etc.) Strainers/screens - (b) Following water supply proving test (Table 4.4.2 Item 2.6), CLEAN suction inlet strainer(s). Lower raised screen and raise and clean 'in-use' screen.	N/A
--- 3.11 / 3.12 Annual Survey - NOTE: The purpose of the annual survey is to identify component degradation and building changes that may impact on the system or equipment performance. It is a visual inspection, typically conducted from floor level. It is designed to identify the potential for further investigation to assess any changes to the occupancy, environment or building that may affect the performance of the fire safety system or equipment. WHERE the outcome of the survey identifies the need for further investigation, it is recommended that a Fire Safety Audit in accordance with AS 4655 be undertaken by an appropriately qualified professional. An audit will support a responsible entity in satisfying themselves that any changes made to the fire safety system, building or occupancy are fully compliant with any applicable legislative requirements.	N/A
--- 3.11 / 3.12 Annual Survey - Preliminary survey questions for the owner / occupier: - (i) Has the occupant been in the building for the previous 12 months?	Yes
--- 3.11 / 3.12 Annual Survey - Preliminary survey questions for the owner / occupier: - (ii) Have there been any additions or alterations (minor or major) made to the building in the last 12 months?	No
--- 3.11 / 3.12 Annual Survey - Preliminary survey questions for the owner / occupier: - (iii) Have there been any changes made to the occupancy of the building?	No
--- 3.11 / 3.12 Annual Survey - Preliminary survey questions for the owner / occupier: - (iv) Have any of the fire safety systems or equipment in the building been altered or undergone major repairs in the last 12 months?	Not Known
--- 3.11 Survey - Installation - (a) Pipework—CHECK that exposed water distribution system, including pipework, pipe supports and valve, appears free from corrosion and damage, not subject to external loads and pipework is properly supported.	Fail
--- 3.11 Survey - Installation - (b) Hydrant obstructions—CHECK for obstructions likely to impede hydrant valve access.	Pass
--- 3.12 Survey - Design - (a) Occupancy—CHECK that hydrant design remains applicable for current building arrangement or use.	Pass
--- 3.12 Survey - Design - (b) Site documentation—CHECK that block plans, emergency instructions and pressure schedules contain the details required in accordance with AS 2419.1.	Fail
Has all previous defects been rectified	No
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:	Yes
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:	Yes

FailurePoints	0.2 - Other (Non Critical Defect) - 4.4.1
	3.11a - Exposed water distribution system (pipework or valves) corroded or physically damaged - 4.4.3
	3.12b - Block plan details not in accordance with AS 2419.1 - 4.4.3
	3.3c - Subsidiary stop valves not secure or correctly labelled - 4.4.3
Notes	Annual testing completed 29-04-2026
	Defects
	2.10 Booster cabinet is weather damaged with faded signage
	3.11 5metre length of 100mm gal pipe has a temporary repair clamp. This pipe will require replacing. Located at door to pump room



ASSET RECORD FOR JOB No. 98745

Inspection date: 24/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

3.11 - 100mm wafer butter valve spindle does not seat correctly. It is unknown if valve is fully open. Valve will require replacement. Located at door to pump room

3.12 Block plan does not identify that carpark and ground floor are not feed by the pumps and have their own flow requirements. Block plan will require updating

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Ronald Kaldenbach

Licence No.

Customer (Print Name):

1229455

Technician (Signature): 

Customer (Signature):