



ASSET RECORD FOR JOB No. 95062

Inspection date: 27/01/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 05 Hydrant Systems - AS1851.2012 A1

Asset ID	Building Location	Section / Zone:	Equipment Number	FORM 72 Number	System Demands (Requirements)	Service Level	Date	Pass / Fail
94817	-	-	-	-	-	Monthly	27/01/2026	Pass
Test Readings							Result	
Work Order Number							Jan 26 SM MECH (M)	
Site Attendance Record Number							A 106706	
TABLE 4.4.1 MONTHLY ROUTINE SERVICE SCHEDULE - FIRE HYDRANT SYSTEMS							2026-01-27	
--- 1.1 Monthly service - Where pumpsets are fitted complete all pumpset monthly service activities, as listed in Table 3.4.1.							Pass	
--- 1.2 Pump-starting devices - (a) CHECK that all isolating valves to pump starting pressure devices are secured in the open position.							Pass	
--- 1.2 Pump-starting devices - (b) CHECK that pressure switches are securely mounted and are protected against the ingress of water, dust and insects.							Pass	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - Installation pressure (kPa)							1080	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - PRIMARY PUMP TYPE -							ELECTRIC MOTOR DRIVE - ELECTRIC	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - PRIMARY PUMP - (a) START PRIMARY pumpset by reducing the applied water pressure to the pump-starting device and run engine / motor , in accordance with Section 3.							Pass	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - PRIMARY PUMP - (b) RESTART the PRIMARY pumpset using the manual starting device and again run the compression ignition engine / Electrical motor in accordance with Section 3. Where more than one starting device is installed, including the manual starting device, the test may be carried out on a rotating basis. The period between the exercising of each starting device is not to exceed 3 months. Where this would require the pump to start more than 5 times in succession, the period may be extended to 6 months (see also Table 3.4.3, Items 3.6 and 3.7).							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - PRIMARY PUMP - (c) RECORD the PRIMARY pump cut-in pressures and verify that they are within the ranges required. (kPa)							600	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - SECONDARY PUMP TYPE -							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - SECONDARY PUMP - (a) START SECONDARY pumpset by reducing the applied water pressure to the pump-starting device and run engine / motor , in accordance with Section 3.							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - SECONDARY PUMP - (b) RESTART the SECONDARY pumpset using the manual starting device and again run the compression ignition engine / Electrical motor in accordance with Section 3. Where more than one starting device is installed, including the manual starting device, the test may be carried out on a rotating basis. The period between the exercising of each starting device is not to exceed 3 months. Where this would require the pump to start more than 5 times in succession, the period may be extended to 6 months (see also Table 3.4.3, Items 3.6 and 3.7).							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - SECONDARY PUMP - (c) RECORD the SECONDARY pump cut-in pressures and verify that they are within the ranges required. (kPa)							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - STAND-BY PUMP TYPE -							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - STAND-BY PUMP - (a) START STAND-BY pumpset by reducing the applied water pressure to the pump-starting device and run engine / motor , in accordance with Section 3.							N/A	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - STAND-BY PUMP - (b) RESTART the STAND-BY pumpset using the manual starting device and again run the compression ignition engine / Electrical motor in accordance with Section 3. Where more than one starting device is installed, including the manual starting device, the test may be carried out on a rotating basis. The period between the exercising of each starting device is not to exceed 3 months. Where this would require the pump to start more than 5							N/A	



ASSET RECORD FOR JOB No. 95062

Inspection date: 27/01/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
times in succession, the period may be extended to 6 months (see also Table 3.4.3, Items 3.6 and 3.7).	
--- 1.3 / 1.4 Pump-starting devices function test— Compression ignition engine (diesel) / Electric motor drivers - STAND-BY PUMP - (c) RECORD the STAND-BY pump cut-in pressures and verify that they are within the ranges required. (kPa)	N/A
Has all previous defects been rectified	No
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:	Yes
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:	Yes

Notes	Monthly testing completed Annual defects 0.2 Hydrant 83600. Attempted to flow test off this hydrant however it failed to achieve its flow requirements. The other most disadvantaged hydrants achieved there flow results comfortably. Suspect there is a valve partially closed or a blockage in the pipe. This will require investigation 2.10 Booster cabinet is weather damaged with faded signage 3.3 water supply valves have yet to be identified. Mains water supply valves are not labelled, this will require investigation as to which valves isolate the hydrant system and then be secured and labelled. 3.11 5metre length of 100mm gal pipe has a temporary repair clamp. This pipe will require replacing. Located at door to pump room 3.11 - 100mm wafer butter valve spindle does not seat correctly. It is unknown if valve is fully open. Valve will require replacement. Located at door to pump room . 3.11 - 150mm length of 100mm gal pipe has corrosion and has started to leak. This pipe will require replacing. Located at door to pump room. 3.11 - 6 x 100mm gal couplings leaking and has corrosion, these couplings will require replacing and possibly the pipe. Located next to pump station 2. 3.11 - 4x 100mm gal couplings leaking and has corrosion, these couplings will require replacing and possibly the pipe. Located west carpark next to storage locker 4 3.12 Block plan does not identify that carpark and ground floor are not feed by the pumps and have their own flow requirements. Block plan will require updating
-------	---



ASSET RECORD FOR JOB No. 95062

Inspection date: 27/01/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Aaron Nixon

Licence No.

Customer (Print Name):

1250392

Technician (Signature):

Customer (Signature):