



## ASSET RECORD FOR JOB No. 96133

**Inspection date:** 26/02/2026

**Purchase Order:**

**Customer name:** Shangri-La Hotel Cairns

**Email:** michelle.davis@shangri-la.com

**Site name:** Shangri-La Hotel - Pierpoint Road Cairns

**Site address:** Pierpoint Road , Cairns QLD 4870

**Contact:** Michelle Davis

### Asset Register - 02.1 Emergency Warning Systems - AS1851.2012 A1

| Asset ID                                                                                                                                                                                                                                                                                                                                                                                                                                      | Building Location | Panel Number              | Equipment Number | Zone Feed | 5 Yearly Due | Service Level | Date              | Pass / Fail |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------------|------------------|-----------|--------------|---------------|-------------------|-------------|
| 96014                                                                                                                                                                                                                                                                                                                                                                                                                                         | GF Hotel Lobby    | Node 2 - Shangri La Hotel | -                | -         | -            | Monthly       | 26/02/2026        | Fail        |
| Test Readings                                                                                                                                                                                                                                                                                                                                                                                                                                 |                   |                           |                  |           |              |               | Result            |             |
| Work Order Number                                                                                                                                                                                                                                                                                                                                                                                                                             |                   |                           |                  |           |              |               | FEB 26 SM FIP (M) |             |
| Site Attendance Record Number                                                                                                                                                                                                                                                                                                                                                                                                                 |                   |                           |                  |           |              |               | A106710           |             |
| TABLE 6.4.3.1 MONTHLY SERVICE SCHEDULE EMERGENCY WARNING SYSTEM                                                                                                                                                                                                                                                                                                                                                                               |                   |                           |                  |           |              |               | 2026-02-26        |             |
| --- 1.2 Zone Block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, if provided, are available and legible.                                                                                                                                                                                                                                                              |                   |                           |                  |           |              |               | Fail              |             |
| --- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (a) ensure that it is clearly visible, readily accessible and free from dust and contaminants;                                                                                                                                                                                                                                                              |                   |                           |                  |           |              |               | Pass              |             |
| --- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (b) where a panel is obscured by a door, CHECK that the door is correctly labelled;                                                                                                                                                                                                                                                                         |                   |                           |                  |           |              |               | Pass              |             |
| --- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (c) where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and a tool is available for replacing the element where required.                                                                                                                                                                             |                   |                           |                  |           |              |               | Pass              |             |
| --- 1.4 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.                                                                                                                                                                                                                                                                                                                         |                   |                           |                  |           |              |               | Pass              |             |
| --- 1.5 Emergency warning system test - SIMULATE an alarm condition and confirm that the required warning signal(s) operate. NOTE: It is recommended that the warden intercom system is used by the floor wardens to confirm the operation of the warning signals.                                                                                                                                                                            |                   |                           |                  |           |              |               | Pass              |             |
| Have all previously reported defects been rectified                                                                                                                                                                                                                                                                                                                                                                                           |                   |                           |                  |           |              |               | No                |             |
| Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1: |                   |                           |                  |           |              |               | Yes               |             |
| Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:    |                   |                           |                  |           |              |               | No                |             |

| Notes | No new defects identified.                                                                                                                                                                                                                  |
|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|       | Previously identified and quoted (?) defects from past tests yet to be rectified:<br>-EVAC plan does not show correct layout of building<br>-EOL resistor is installed on every zone and fault occurring on zone 2. Requires investigations |

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Scott Eagle-Rowe Licence No. Customer (Print Name):

15422243

Technician (Signature): Customer (Signature):