

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 02.1 Emergency Warning Systems - AS1851.2012 A1								
Asset ID	Building Location	Panel Number	Equipment Number	Zone Feed	5 Yearly Due	Service Level	Date	Pass / Fail
96014	Hotel-Node 2	2	-	-	-	Monthly	29/01/2025	Pass
Test Readings							Result	
Work Order Number							SM Jan 25 FIP	
Site Attendance Record Number							A106656	
TABLE 6.4.3.1 MONTHLY SERVICE SCHEDULE EMERGENCY WARNING SYSTEM							2025-01-29	
--- 1.2 Zone Block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, if provided, are available and legible.							Fail	
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (a) ensure that it is clearly visible, readily accessible and free from dust and contaminants;							Pass	
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (b) where a panel is obscured by a door, CHECK that the door is correctly labelled;							Pass	
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (c) where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and a tool is available for replacing the element where required.							Pass	
--- 1.4 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.							Pass	
--- 1.5 Emergency warning system test - SIMULATE an alarm condition and confirm that the required warning signal(s) operate. NOTE: It is recommended that the warden intercom system is used by the floor wardens to confirm the operation of the warning signals.							Pass	
Have all previously reported defects been rectified							No	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:							No	

Notes	
	Monthly testing completed 29.1.25
	Defects-
	-EVAC plan does not show correct layout of building
	-EOL resistor is installed on every zone and fault occurring on zone 2. Requires investigations

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Aaron Nixon Licence No. 1250392 Customer (Print Name):

Technician (Signature):  Customer (Signature):

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

96015	Pier- Node 1	1	-	-	-	Monthly	29/01/2025	Pass
Test Readings								Result
Work Order Number								SM DEC 24 FIP
Site Attendance Record Number								A106651
TABLE 6.4.3.1 MONTHLY SERVICE SCHEDULE EMERGENCY WARNING SYSTEM								2025-01-29
--- 1.2 Zone Block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, if provided, are available and legible.								Fail
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (a) ensure that it is clearly visible, readily accessible and free from dust and contaminants;								Pass
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (b) where a panel is obscured by a door, CHECK that the door is correctly labelled;								Pass
--- 1.3 Control and indicating equipment - INSPECT the warning system panel, and— (c) where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and a tool is available for replacing the element where required.								Pass
--- 1.4 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.								Pass
--- 1.5 Emergency warning system test - SIMULATE an alarm condition and confirm that the required warning signal(s) operate. NOTE: It is recommended that the warden intercom system is used by the floor wardens to confirm the operation of the warning signals.								Pass
Have all previously reported defects been rectified								No
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:								Yes
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:								Yes

Notes	Monthly testing completed 29.1.25 Defects- -EVAC plan does not show correct layout of building -EOL resistor is installed on every zone and fault occurring on zone 2. Requires investigation
-------	--

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Aaron Nixon

Licence No.

Customer (Print Name):

1250392

Technician (Signature):

Customer (Signature):

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 02 Fire Detection and Alarm Systems - AS1851.2012 A1								
Asset ID	Building Location	FIP Number	Equipment Number	FIP Type	Node	Service Level	Date	Pass / Fail
96016	Pier- Node 1	Node 1	-	Pertronics F220	-	Monthly	29/01/2025	Pass
Test Readings							Result	
Work Order Number							SM FIP Jan 25	
Site Attendance Record Number							A106656	
TABLE 6.4.1.2 MONTHLY ROUTINE SERVICE SCHEDULE FIRE DETECTION AND ALARM SYSTEM, SPECIAL HAZARD SYSTEMS AND SMOKE HAZARD MANAGEMENT SYSTEMS							2025-01-29	
--- 1.1 External alarm - INSPECT the external alarm (bell or strobe light) to ensure it clearly indicates the designated building entry point.							Pass	
--- 1.1 External alarm - INSPECT to ensure the external alarm label is legible with the word 'FIRE' in characters not less than 25 mm in height.							Fail	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (a) ensure that they are clearly visible, readily accessible and free from dust and contaminants;							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (b) where a panel is obscured by a door, check that the door is correctly labelled.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) — Where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and tool are available for replacing the element where required.							Pass	
--- 1.3 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.							Pass	
--- 1.4 Fire alarm - SIMULATE an alarm condition and confirm that all required common or general visual and audible indications operate and the external alarm is activated. Where the system is monitored ensure the alarm has activated the alarm signalling equipment. Where CIE is a subindicator panel, confirm that the alarm condition is indicated at the FIP.							Pass	
--- 1.5 Occupant warning system - SIMULATE an alarm and confirm the alarm initiates the occupant warning system including any visual warning devices (VWD).							N/A	
--- 1.6 Isolate/Disable - INITIATE an isolate/disable condition at the fire indicator panel and confirm that all required common or general visual and audible indications operate. Where the system is monitored, ensure the isolate is received by the monitoring service provider alarm signalling equipment. Where the panel is an SIP, confirm that the isolate/disable condition is indicated at the FIP as either a fault or isolate/disable.							Pass	
--- 1.7 Filament visual indicators - TEST the operation of each filament type visual indicators.							Pass	
--- 1.8 Zone block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, where required, are available and legible.							Pass	
Have all previously reported defects been rectified							No	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:							No	

Notes	LFP Quote# 20427 has been submitted for the Faulty Bell - Zone Block Plan Defects have been put as a Notification only and to be Quoted after April 2025 Annual Test DM 17.11.2024 Monthly testing completed- 29.1.25 Defects-
-------	---

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

- external entry bell faded and weathered change to strobe
 - zone block plan doesn't show correct zoning and coverage.

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): <u>Aaron Nixon</u>	Licence No.	1250392	Customer (Print Name): _____
Technician (Signature): 			Customer (Signature): _____

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

96017	Hotel- Node 2	Node 2	-	Pertronics F220	-	Monthly	29/01/2025	Pass
Test Readings							Result	
Work Order Number							SM FIP JAN 25	
Site Attendance Record Number							A106656	
TABLE 6.4.1.2 MONTHLY ROUTINE SERVICE SCHEDULE FIRE DETECTION AND ALARM SYSTEM, SPECIAL HAZARD SYSTEMS AND SMOKE HAZARD MANAGEMENT SYSTEMS							2025-01-29	
--- 1.1 External alarm - INSPECT the external alarm (bell or strobe light) to ensure it clearly indicates the designated building entry point.							Pass	
--- 1.1 External alarm - INSPECT to ensure the external alarm label is legible with the word 'FIRE' in characters not less than 25 mm in height.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (a) ensure that they are clearly visible, readily accessible and free from dust and contaminants;							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (b) where a panel is obscured by a door, check that the door is correctly labelled.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) — Where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and tool are available for replacing the element where required.							Pass	
--- 1.3 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.							Pass	
--- 1.4 Fire alarm - SIMULATE an alarm condition and confirm that all required common or general visual and audible indications operate and the external alarm is activated. Where the system is monitored ensure the alarm has activated the alarm signalling equipment. Where CIE is a subindicator panel, confirm that the alarm condition is indicated at the FIP.							Pass	
--- 1.5 Occupant warning system - SIMULATE an alarm and confirm the alarm initiates the occupant warning system including any visual warning devices (VWD).							Pass	
--- 1.6 Isolate/Disable - INITIATE an isolate/disable condition at the fire indicator panel and confirm that all required common or general visual and audible indications operate. Where the system is monitored, ensure the isolate is received by the monitoring service provider alarm signalling equipment. Where the panel is an SIP, confirm that the isolate/disable condition is indicated at the FIP as either a fault or isolate/disable.							Pass	
--- 1.7 Filament visual indicators - TEST the operation of each filament type visual indicators.							Pass	
--- 1.8 Zone block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, where required, are available and legible.							Fail	
Have all previously reported defects been rectified							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:							No	

Notes	***Zone Block Plan Defects have been put as a Notification only and to be Quoted after April 2025 Annual Test DM 17.11.2024*** Monthly testing completed 29.1.25 - zone block plan incorrect- recommend to include on annual defect rectification. Faults present on FIP.
--------------	--

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): <u>Aaron Nixon</u>	Licence No.	Customer (Print Name): _____
Technician (Signature): 	1250392	Customer (Signature): _____

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

96018	Zone 151- Horizon Lounge Comms Room	Zone 151	-	VIGILANT F3200 - Special Hazards SHCIE	-	Monthly	29/01/2025	Pass
-------	--	----------	---	--	---	---------	------------	------

Test Readings							Result	
Work Order Number							SM Jan 25	
Site Attendance Record Number							A106656	
TABLE 6.4.1.2 MONTHLY ROUTINE SERVICE SCHEDULE FIRE DETECTION AND ALARM SYSTEM, SPECIAL HAZARD SYSTEMS AND SMOKE HAZARD MANAGEMENT SYSTEMS							2025-01-29	
--- 1.1 External alarm - INSPECT the external alarm (bell or strobe light) to ensure it clearly indicates the designated building entry point.							Pass	
--- 1.1 External alarm - INSPECT to ensure the external alarm label is legible with the word 'FIRE' in characters not less than 25 mm in height.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (a) ensure that they are clearly visible, readily accessible and free from dust and contaminants;							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (b) where a panel is obscured by a door, check that the door is correctly labelled.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) — Where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and tool are available for replacing the element where required.							Pass	
--- 1.3 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.							Pass	
--- 1.4 Fire alarm - SIMULATE an alarm condition and confirm that all required common or general visual and audible indications operate and the external alarm is activated. Where the system is monitored ensure the alarm has activated the alarm signalling equipment. Where CIE is a subindicator panel, confirm that the alarm condition is indicated at the FIP.							Pass	
--- 1.5 Occupant warning system - SIMULATE an alarm and confirm the alarm initiates the occupant warning system including any visual warning devices (VWD).							N/A	
--- 1.6 Isolate/Disable - INITIATE an isolate/disable condition at the fire indicator panel and confirm that all required common or general visual and audible indications operate. Where the system is monitored, ensure the isolate is received by the monitoring service provider alarm signalling equipment. Where the panel is an SIP, confirm that the isolate/disable condition is indicated at the FIP as either a fault or isolate/disable.							Pass	
--- 1.7 Filament visual indicators - TEST the operation of each filament type visual indicators.							Fail	
--- 1.8 Zone block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, where required, are available and legible.							Fail	
Have all previously reported defects been rectified							No	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:							No	

Notes	monthly service completed 29.1.25 Defects- -Zone block plan incorrect material and not correct information - actuator is passed manufacture recommend installation period- 2021 requires replacing - detectors passed recommended installed periods- Ion and Photo require replacing. - FIP no longer supported by manufacture.
--------------	--

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name):	Aaron Nixon	Licence No.	Customer (Print Name):	
		1250392		
Technician (Signature):			Customer (Signature):	

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

96019	Zone 151 MEZZ PABX Room	-	Zone 151	VIGILANT F3200 - Special Hazards SHCIE	-	Monthly	29/01/2025	Pass
Test Readings							Result	
Work Order Number							Jan 25 SM	
Site Attendance Record Number							A106656	
TABLE 6.4.1.2 MONTHLY ROUTINE SERVICE SCHEDULE FIRE DETECTION AND ALARM SYSTEM, SPECIAL HAZARD SYSTEMS AND SMOKE HAZARD MANAGEMENT SYSTEMS							2025-01-29	
--- 1.1 External alarm - INSPECT the external alarm (bell or strobe light) to ensure it clearly indicates the designated building entry point.							Pass	
--- 1.1 External alarm - INSPECT to ensure the external alarm label is legible with the word 'FIRE' in characters not less than 25 mm in height.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (a) ensure that they are clearly visible, readily accessible and free from dust and contaminants;							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (b) where a panel is obscured by a door, check that the door is correctly labelled.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) — Where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and tool are available for replacing the element where required.							Pass	
--- 1.3 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.							Pass	
--- 1.4 Fire alarm - SIMULATE an alarm condition and confirm that all required common or general visual and audible indications operate and the external alarm is activated. Where the system is monitored ensure the alarm has activated the alarm signalling equipment. Where CIE is a subindicator panel, confirm that the alarm condition is indicated at the FIP.							Pass	
--- 1.5 Occupant warning system - SIMULATE an alarm and confirm the alarm initiates the occupant warning system including any visual warning devices (VWD).							N/A	
--- 1.6 Isolate/Disable - INITIATE an isolate/disable condition at the fire indicator panel and confirm that all required common or general visual and audible indications operate. Where the system is monitored, ensure the isolate is received by the monitoring service provider alarm signalling equipment. Where the panel is an SIP, confirm that the isolate/disable condition is indicated at the FIP as either a fault or isolate/disable.							Pass	
--- 1.7 Filament visual indicators - TEST the operation of each filament type visual indicators.							Pass	
--- 1.8 Zone block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, where required, are available and legible.							Fail	
Have all previously reported defects been rectified							No	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:							No	

Notes	Monthly testing completed 29.1.25 Faults as per below- - zone block plan not correct- does show correct layout/orientation/Equipment - actuator is passed manufacture recommend installation period- 2021 requires replacing - detectors passed recommended installed periods- Ion and Photo require replacing. - FIP no longer supported by manufacture.
--------------	--

ASSET RECORD FOR JOB No. 79067

Inspection date: 29/01/2025

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: steve.weston@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): <u>Aaron Nixon</u>	Licence No.	Customer (Print Name): _____
Technician (Signature): _____ 	1250392	Customer (Signature): _____