



ASSET RECORD FOR JOB No. 97338

Inspection date: 31/03/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 02 Fire Detection and Alarm Systems - AS1851.2012 A1

Asset ID	Building Location	FIP Number	Equipment Number	FIP Type	Node	Service Level	Date	Pass / Fail
96017	GF Hotel Lobby	Node 2 - Shangri La Hotel	-	Pertronics F220	-	Monthly	31/03/2026	Fail
Test Readings							Result	
Work Order Number							MAR 26 SM FIP (M)	
Site Attendance Record Number							A106715	
TABLE 6.4.1.2 MONTHLY ROUTINE SERVICE SCHEDULE FIRE DETECTION AND ALARM SYSTEM, SPECIAL HAZARD SYSTEMS AND SMOKE HAZARD MANAGEMENT SYSTEMS							2026-03-31	
--- 1.1 External alarm - INSPECT the external alarm (bell or strobe light) to ensure it clearly indicates the designated building entry point.							Pass	
--- 1.1 External alarm - INSPECT to ensure the external alarm label is legible with the word 'FIRE' in characters not less than 25 mm in height.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (a) ensure that they are clearly visible, readily accessible and free from dust and contaminants;							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) and— (b) where a panel is obscured by a door, check that the door is correctly labelled.							Pass	
--- 1.2 Control and indicating equipment (CIE) - INSPECT the following as applicable: Fire indicator panel (FIP), sub-indicator panel (SIP), repeater panel, fire brigade panel (FBP), mimic panel, fire fan control panel (FFCP) — Where manual call points use replaceable frangible elements, ENSURE that at least one replacement element and tool are available for replacing the element where required.							Pass	
--- 1.3 Battery enclosure - Where vented batteries are used, INSPECT the battery enclosure for evidence of corrosion.							Pass	
--- 1.4 Fire alarm - SIMULATE an alarm condition and confirm that all required common or general visual and audible indications operate and the external alarm is activated. Where the system is monitored ensure the alarm has activated the alarm signalling equipment. Where CIE is a subindicator panel, confirm that the alarm condition is indicated at the FIP.							Fail	
--- 1.5 Occupant warning system - SIMULATE an alarm and confirm the alarm initiates the occupant warning system including any visual warning devices (VWD).							Pass	
--- 1.6 Isolate/Disable - INITIATE an isolate/disable condition at the fire indicator panel and confirm that all required common or general visual and audible indications operate. Where the system is monitored, ensure the isolate is received by the monitoring service provider alarm signalling equipment. Where the panel is an SIP, confirm that the isolate/disable condition is indicated at the FIP as either a fault or isolate/disable.							Pass	
--- 1.7 Filament visual indicators - TEST the operation of each filament type visual indicators.							Pass	
--- 1.8 Zone block plan - INSPECT zone block plans to ensure that they are securely mounted and legible and supplementary zone drawings, where required, are available and legible.							Fail	
Have all previously reported defects been rectified							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:							No	

Notes	Building designated entry point strobe did not activate with alarm, requires investigation. Strobe looks relatively new and all ACF, door holder and warning system isolation buttons were activated, may need program alterations to ensure it runs regardless of isolation state of panel. Note: Warning System Disable controls Mezzanine Floor BOH Area sounder strobes. Was left off in test to alarm alarm to signal to
-------	---



ASSET RECORD FOR JOB No. 97338

Inspection date: 31/03/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

EWIS.

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Scott Eagle-Rowe

Licence No.

Customer (Print Name):

15422243

Technician (Signature):

Customer (Signature):