

Form 72—fire hydrant and sprinkler system periodic testing and maintenance

This form is to be used for the purposes of maintenance to water based fire safety installations, as required by the Queensland Development Code – Mandatory Part (MP) 6.1, which is a building assessment provision under the *Building Act 1975*, section 30. This form is also to be used in accordance with the 'Fire hydrant and sprinkler system commissioning and periodic maintenance procedure', defined in MP 6.1 as the 'Relevant procedure'. Please note that this form does not comprise all maintenance requirements—this form is only for collecting results for maintenance for some sections of the Australian Standards referred to and in each case, further testing is required.

Part A—Test details							
Site name	Shangri-La Hotel - Pierpoint Road Cairns						
Site address	Pierpoint Road Shangri-La Hotel - Pierpoint Road Cairns						
Contractor	Lewie Fire Protection Pty Ltd						
Test details	Test date: 24/04/2026		Maintenance test: Annual 5 year				
	Time: 08:00 AM		no service level fire hose reel fire hydrant fire sprinkler combined				
Part B—Hydrant hydrostatic test			PASS	FAIL			
Refer to the required pressure specification for periodic testing (as applicable) as per AS2419.1 or AS1851.							
Boost pressure	kPa	Test pressure	kPa				
Duration of test	mins	End of test pressure	kPa	Loss (if any):	L/min		
Comments:							
Part C—Hydrant test equipment/pressure gauges							
If using more devices, provide details in the Notes section below or complete another form. The correction factor must be kPa or a percentage.							
Flow measuring device	Orifice Part C not required for orifice testing		Mechanical Calibrated: 28/11/2025		Electro magnetic Calibrated:		
	Device/gauge 1	Device/gauge 2	Device/gauge 3	Device/gauge 4			
Serial number							
Date calibrated							
Correction certificate							
65/100/150 mm face							
Digital reader							
Increments (kPa)							

Please tick if Calibration Certificate attached to Job Number

Part D—Hydrant system flow test				PASS		FAIL	
This part relates to tests under Section 4 of AS1851. If pressure/flow rates do not meet the fire system design criteria and there are no on-site problems, contact the relevant water service provider to ascertain if there are any problems with the water system network. In the table below, please record the pressure readings obtained during the hydrant system flow test.							
Hydrant 1 location	Roof space			Hydrant 3 location			
Hydrant 2 location	Roof space			Hydrant 4 location			
System requirements	30L/s at 200kPa			Static pressure		926kPa	
On-site pump set installed				Yes		No	
Pressure zone number:	Size/flow rate	Device/gauge no. (Part C)	Hydrant 1 only	Hydrants 1 and 2	Hydrants 1, 2 and 3	Hydrants 1, 2, 3 and 4	
Nozzles	19 mm		kPa	kPa	kPa	kPa	
	22 mm		kPa	kPa	kPa	kPa	
	25 mm		kPa	kPa	kPa	kPa	
Other portable testing devices	30L/sec	QFR05158	kPa	426kPa	kPa	kPa	
	39L/sec	QFR05158	kPa	351kPa	kPa	kPa	
	L/sec		kPa	kPa	kPa	kPa	
	L/sec		kPa	kPa	kPa	kPa	
	L/sec		kPa	kPa	kPa	kPa	
System achieved: 30L/sec at 426kPa							
Comments:							

Part E—Pump appliance booster test				PASS		FAIL	
This part relates to sections 10.4 and 10.5 of AS2419.1 and for tests under Section 4 of AS1851. If pressure/flow rates do not meet the fire system design criteria and there are no on-site problems, contact the relevant water service provider to ascertain if there are any problems with the water system network. In the table below, please record the pressure readings obtained during the pump appliance booster test.							
Hydrant locations				Height of highest hydrant above booster		m	
System requirements	L/s	at	kPa	Static pressure		kPa	
Pump inlet pressure	kPa			Pump discharge pressure		kPa	
Boost pressure				Calculated frictional loss		kPa	
Comments:							

Part F—Sprinkler hydrostatic test		PASS	FAIL
Relevant required pressure specification in AS2118.1, AS2118.4 and AS2118.6.			
Pressure	kPa	Time held	mins
Comments:			

Part G—Sprinkler system flow test					
This section is to be used for sections 4.14 of AS2118.1-1999, 4 of AS2118.6-2012 and 6.2 of AS2118.4-2012 and section 2 of AS1851. Notes: (1) For AS2118.1 and AS2118.6 systems, multiple testing points may be required. (2) For AS2118.4, a simulated running test may be required for systems without a flow measuring device, in which the test involves opening a valve to discharge a volume of water that is accepted as being in excess of the design flow. System test points shall be noted for each different system and its location and descriptor.					
	System specifications (block plan):			Test results:	
Test point 1	Location				
	Required flow rate	L/min	Pass	Fail	L/min
	Required pressure	kPa	Pass	Fail	kPa
Test point 2	Location				
	Required flow rate	L/min	Pass	Fail	L/min
	Required pressure	kPa	Pass	Fail	kPa
Running test	Installation gauge pressure: kPa				
Comments:					

Part H—Compliance	
Critical defects identified	Yes Give owner/occupier a critical defect notice
	No No action required in relation to critical defects at this time
Repairs/corrective actions taken	Yes Attach details (including action and date taken) as part of Licensee's report
	No No action required in relation to repairs/corrective actions at this time
System	Pass
	Fail
Comments:	

Part I—Signature			
By signing this Form 72, I confirm that the information contained herein is correct to the best of my knowledge given the information available and that this Form 72 has been completed in accordance with the relevant standards, codes and regulations.			
Licensee name	Ronald Kaldenbach	Licensee signature	<i>R Kaldenbach</i>
Licence no. (QBCC/PIC)	PD23172	Licensee report no.	98745

Note: Building owners/occupiers are responsible for ensuring their buildings continuously meet fire safety standards. Where a building owner/occupier becomes aware that their building does not meet the minimum requirements for water pressure required by any standard applicable under the Queensland Development Code Mandatory Part 6.1 (Maintenance of fire safety installations) the building owner/occupier should contact the Queensland Fire and Emergency Service.

Definitions → “*Maintenance test*” means a test that is required under a maintenance standard such as AS1851. “*Running test*” means a two inch waste test installed at the sprinkler control valve on older systems.

Privacy: The information on this form is collected for purposes related to monitoring compliance under the *Plumbing and Drainage Act 2002*, the *Building Act 1975* and the *Building Fire Safety Regulation 2008* (“legislation”). This information may be stored in the department's database and may be used for statistical research, information provision and evaluation of Plumbing Industry Council and state government services. Your personal information may be disclosed to other government agencies, local government authorities and third parties for purposes related to this application. Except for these circumstances, personal information will only be disclosed to third parties with your consent or in accordance with the *Information Privacy Act 2009*.

RTI: The information collected on this form will be retained as required by the *Public Records Act 2002* and other relevant Acts and regulations, and is subject to the Right to Information regime established by the *Right to Information Act 2009*. If you have any further questions regarding your privacy, please email Building Codes Queensland on buildingcodes@qld.gov.au. © The State of Queensland (Department of Housing and Public Works) 2014. Published by the Queensland Government July 2014, 41 George Street, Brisbane QLD 4000.