



ASSET RECORD FOR JOB No. 98733

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 07.0 Special Hazard Systems - AS1851.2012

Asset ID	Building Location	Zone Number/s.	System Type.	No. of Cyl./Tanks:	10 Yearly	Service Level	Date	Pass / Fail
93776	Horizon Area-Mezzanine Floor- Comms Room	151	NOVEC Sapphire	1		Yearly	29/04/2026	Fail

Test Readings

Result

Work Order Number	SM April 26
Site Attendance Record Number:	A122641
TABLE 7.4.2 MONTHLY ROUTINE SERVICE SCHEDULE - SPECIAL HAZARD SYSTEMS	2026-04-29
--- 1.1 Electrical detection and control systems - Perform routine service in accordance with Section 6.	Pass
--- 1.2 Warning signs (printed signs and labels) - CHECK that all warning signs are readily visible and legible.	Pass
--- 1.3 Storage container enclosure - CHECK the storage container enclosure is accessible, adequately illuminated, ventilated and secured against unauthorized entry.	Pass
--- 1.4 Storage containers - (a) CHECK that all containers are secure, accessible, free from damage and mounted to allow free passage of air around the base.	Pass
--- 1.4 Storage containers - (b) CHECK each container pressure indicator and verify that any loss in pressure is not greater than 10% of the nominal charge pressure. Where there is no container pressure indicator, check that the system discharge indicator has not operated. REFER to NOTES below or Attached Table for Pressure(s) (kPa or PSI).	Pass
--- 1.5 Mechanical release devices - (a) CHECK that all release anti-tamper seals/pull pins are in place and secure.	Pass
--- 1.5 Mechanical release devices - (b) CHECK that all release mechanisms, including gas container valves, actuators and drop weights, are undamaged, accessible and unimpeded.	Pass
--- 1.6 Lock-off valve (where fitted) - CHECK that the lock-off valve is correctly labelled and accessible. NOTE: It is recommended that lock-off valves be retrofitted to gaseous fire extinguishing systems which may result in unsafe concentrations of extinguishing agent developing in occupiable areas (e.g. CO2 systems). The installation of a lock-off valve introduces the possibility of trapping agent in the pipework. As a result, additional safety devices, including means of indicating trapped pressure, means of manually venting trapped pressure and a means of automatic pressure relief, should be installed in conjunction with the lock-off valve (see AS ISO 14520.1).	N/A
--- 1.7 Protected area - INSPECT the protected area to check that the risk has not changed (e.g. volume, fuel type, change of use).	Pass
AEROSOL SYSTEMS—ADDITIONAL ACTIVITIES	N/A
--- 1.8 Aerosol generators - CHECK that all aerosol generators have not been discharged and are secure.	N/A
--- 1.9 Aerosol generator moisture seal - CHECK that all aerosol generator moisture seals are secure.	N/A
WATER MIST SYSTEMS—ADDITIONAL ACTIVITIES	na
--- 1.10 Pressure regulator - CHECK for damage and correct setting.	N/A
--- 1.11 Pumps and water supplies - CHECK in accordance with the requirements of Section 3.	N/A
--- 1.12 Pumps and associated equipment - TEST operational function of pumps and associated equipment in accordance with the requirements of Section 3.	N/A
--- 1.13 Air compressor - Where air receivers form part of a water mist system, TEST compressor cut-in/cut-out pressures.	N/A
TABLE 7.4.3 SIX-MONTHLY ROUTINE SERVICE SCHEDULE SPECIAL HAZARD SYSTEMS	2026-04-29
--- 2.1 Monthly Service - COMPLETE all monthly service activities as listed in Table 7.4.2.	N/A
--- 2.2 Electrical detection and control systems - Perform routine service in accordance with Section 6.	N/A
--- 2.3 Detection devices (mechanical) - CHECK all mechanical and pneumatic detection devices for any condition that is likely to adversely affect their function.	N/A
--- 2.4 Detection systems (mechanical), e.g. fusible links - TEST operation of automatic mechanical detection systems and confirm the alarm activates the warning system and is capable of initiating suppression system discharge.	N/A
--- 2.5 Pneumatic controls - CHECK the integrity of all pneumatic piping and fittings.	Pass
--- 2.6 Pneumatic controls - TEST to ensure correct operation of all pneumatic controls.	Pass
--- 2.7 Manual release systems - TEST operation of all manual release systems.	N/A



ASSET RECORD FOR JOB No. 98733

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 2.8 Pipework - CHECK that all pipework, flexible connectors and manifolds are free from damage and adequately secured.	Pass
--- 2.9 Discharge nozzles - CHECK that all discharge nozzles (including aerosol generators) are clear and unobstructed, correctly aimed and secured.	Pass
--- 2.10 Lock-off valve (where fitted) - TEST operation of the system lock-off valve and confirm system inoperative visual warning device operates. NOTE: It is recommended that lock-off valves be retrofitted to gaseous fire extinguishing systems, which may result in unsafe concentrations of extinguishing agent developing in occupiable areas (for example CO2 systems). The installation of a lock-off valve introduces the possibility of trapping agent in the pipework. As a result, additional safety devices, including means of indicating trapped pressure, means of manually venting trapped pressure and a means of automatic pressure relief, should be installed in conjunction with the lock-off valve (see AS ISO 14520.1).	N/A
--- 2.11 Pressure-relief devices and vent valves - CHECK that the discharge from all pressure-relief devices and vent valves does not create a hazard to personnel.	Pass
--- 2.12 Check valves and directional valves - CHECK that all directional valves and check valves are correctly oriented.	N/A
--- 2.13 Storage container contents (including expellant containers) - CONFIRM by weighing, or using liquid level determination, that each storage container is correctly charged, that is, any mass loss is not greater than 5% of the nominal charge mass in the case of halocarbons, and not greater than 10% of the nominal charge mass in the case of carbon dioxide, water and nitrogen. NOTE: Cylinder contents for non-liquefied agents may be directly determined from the container pressure gauge without the need for weighing the cylinder. REFER to Attached Table for REQUIRED Level (kg/mm).	Fail
WATER MIST SYSTEMS—ADDITIONAL ACTIVITIES	N/A
--- 2.14 Cycling system - TEST cycling system through a complete discharge cycle.	N/A
--- 2.15 Pumps - Perform routine service in accordance with Section 3.	N/A
--- 2.16 Water valves (release/isolating and control) - Perform routine service in accordance with Section 2.	N/A
TABLE 7.4.4 YEARLY ROUTINE SERVICE SCHEDULE SPECIAL HAZARD SYSTEMS	2026-04-29
--- 3.1 Monthly and six-monthly service - COMPLETE all monthly and six-monthly service activities, as listed in Tables 7.4.2 and 7.4.3.	Pass
--- 3.2 Electrical detection and control systems - Perform routine service in accordance with Section 6.	Pass
--- 3.3 Gas storage containers - Record last pressure test or inspection date of gas storage containers. Report to owner if ten-yearly pressure test or inspection will be due in the next year. See Table 7.4.5 Items 4.3 and 4.4. REFER to Attached Table for LAST Pressure Test Date(s).	Fail
--- 3.4 Mechanical actuator - CHECK operation and lubricate as necessary.	N/A
--- 3.4 Mechanical release system - CHECK operation and lubricate as necessary.	N/A
--- 3.5 Detection system (mechanical) - CHECK operation and lubricate as necessary.	N/A
--- 3.6 Detection device (mechanical) - REPLACE any detection device or sensing element that will exceed its listed service life prior to the next scheduled routine service.	N/A
--- 3.7 Detection device location - CHECK that all mechanical and pneumatic detection devices are spaced and located as required.	N/A
--- 3.8 Pyrotechnic actuator - REPLACE any actuator that will exceed its listed service life prior to the next scheduled routine service.	N/A
--- 3.9 Nozzles - CLEAN nozzles that have been subjected to the deposit of contaminants.	Pass
--- 3.10 Dampers - CLEAN dampers that have been subjected to the deposit of contaminants.	N/A
--- 3.11 Unintentional discharge - CHECK for any condition that could cause inadvertent discharge of the extinguishing agent.	N/A
--- 3.12 Type of hazard - VERIFY fuel class and type.	Pass
--- 3.13 Enclosure volume (total flooding systems) - VERIFY volumes (gross and net).	Fail
--- 3.14 Design concentration or application density - VERIFY design concentration or application density.	Fail
--- 3.15 Dimensions of protected objects (local application systems) - VERIFY dimensions.	Fail
--- 3.16 Enclosure integrity (total flooding systems) - COMPLETE an enclosure integrity test for total flooding systems in accordance with AS ISO 14520.1 for gaseous systems, and CONFIRM that the results satisfy the requirements. NOTE: Where an integrity test cannot be conducted due to factors such as physical dimensional constraints, or large unclosable openings, confirm enclosure integrity by visual inspection. REFER to REPORT Attached.	N/A



ASSET RECORD FOR JOB No. 98733

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Test Readings	Result
--- 3.17 Pressure-relief vent (where fitted) - TEST and record the pressure at which pressure-relief vent operates. (kPa). (if required, also refer to report attached)	n/a
--- 3.18 Adjacent areas - INSPECT all areas adjacent to the protected area to ensure that migration of extinguishing agent does not create a hazard to personnel.	Pass
--- 3.19 Ventilation dampers - Test operation of automatically operated ventilation dampers.	N/A
--- 3.20 - NOTE: For special hazard system interfaces with HVAC systems, see Clause 1.12 and Section 13.	N/A
--- 3.21 Post-discharge ventilation - TEST the operation of the post-discharge ventilation system.	N/A
--- 3.22 Directional valves - SIMULATE a system operation and confirm that directional valves operate as required.	N/A
--- 3.23 System interface test (see Clause 1.12) - (a) CONDUCT a functional system test with other interfaced fire systems (e.g. HVAC, EWS). NOTE: It is recommended that the responsible entity coordinate testing the interfaced fire protection systems.	Pass
--- 3.23 System interface test (see Clause 1.12) - (b) VERIFY that the interface functions as required. NOTE: It is recommended that the responsible entity coordinate testing the interfaced fire protection systems.	Pass
AEROSOL SYSTEMS—ADDITIONAL ACTIVITIES	N/A
--- 3.24 Aerosol generators - REPLACE any generator that will exceed its listed service life prior to the next scheduled routine service.	N/A
WATER MIST SYSTEMS—ADDITIONAL ACTIVITIES	N/A
--- 3.25 Water supply - CONDUCT a full flow test to verify pressure and flow of water supply in accordance with the requirements of Section 3.	N/A
--- 3.26 Water additives (where used) - DRAW OFF and check representative sample and confirm correct concentration of additive.	N/A
--- 3.27 Line strainers and filter - CHECK and clean line strainers after any system operation and yearly intervals. If condition of line strainer so indicates, also check and clean individual nozzle strainers.	N/A
--- 3.28 Water container - DRAIN and inspect internal condition of container. Refill including any additive if required.	N/A
Have all previously reported defects been rectified	No
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:	Yes
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:	No

FailurePoints	0.0 - Other - 7.4.2
Notes	Previously Reported -No baseline data present available -No signage on bottle or room entry to determine type of extinguishing agent is installed. - no block plan installed for special hazard system - cylinder due for 10 yearly pressure test/replacement.



ASSET RECORD FOR JOB No. 98733

Inspection date: 29/04/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Paul Bartlett

Licence No.

Customer (Print Name):

15151897

Technician (Signature):

Customer (Signature):