



ASSET RECORD FOR JOB No. 95039

Inspection date: 27/01/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

Asset Register - 07.0 Special Hazard Systems - AS1851.2012

Asset ID	Building Location	Zone Number/s.	System Type.	No. of Cyl./Tanks:	10 Yearly	Service Level	Date	Pass / Fail
93776	Horizon Area-Mezzanine Floor- Comms Room	151	NOVEC Sapphire	1		Monthly	27/01/2026	Fail
Test Readings							Result	
Work Order Number							Jan 26 SM SHAZ (M)	
Site Attendance Record Number:							A106706	
TABLE 7.4.2 MONTHLY ROUTINE SERVICE SCHEDULE - SPECIAL HAZARD SYSTEMS							2026-01-27	
--- 1.1 Electrical detection and control systems - Perform routine service in accordance with Section 6.							Pass	
--- 1.2 Warning signs (printed signs and labels) - CHECK that all warning signs are readily visible and legible.							Pass	
--- 1.3 Storage container enclosure - CHECK the storage container enclosure is accessible, adequately illuminated, ventilated and secured against unauthorized entry.							Pass	
--- 1.4 Storage containers - (a) CHECK that all containers are secure, accessible, free from damage and mounted to allow free passage of air around the base.							Pass	
--- 1.4 Storage containers - (b) CHECK each container pressure indicator and verify that any loss in pressure is not greater than 10% of the nominal charge pressure. Where there is no container pressure indicator, check that the system discharge indicator has not operated. REFER to NOTES below or Attached Table for Pressure(s) (kPa or PSI).							Pass	
--- 1.5 Mechanical release devices - (a) CHECK that all release anti-tamper seals/pull pins are in place and secure.							N/A	
--- 1.5 Mechanical release devices - (b) CHECK that all release mechanisms, including gas container valves, actuators and drop weights, are undamaged, accessible and unimpeded.							N/A	
--- 1.6 Lock-off valve (where fitted) - CHECK that the lock-off valve is correctly labelled and accessible. NOTE: It is recommended that lock-off valves be retrofitted to gaseous fire extinguishing systems which may result in unsafe concentrations of extinguishing agent developing in occupiable areas (e.g. CO2 systems). The installation of a lock-off valve introduces the possibility of trapping agent in the pipework. As a result, additional safety devices, including means of indicating trapped pressure, means of manually venting trapped pressure and a means of automatic pressure relief, should be installed in conjunction with the lock-off valve (see AS ISO 14520.1).							N/A	
--- 1.7 Protected area - INSPECT the protected area to check that the risk has not changed (e.g. volume, fuel type, change of use).							Pass	
AEROSOL SYSTEMS—ADDITIONAL ACTIVITIES							N/A	
--- 1.8 Aerosol generators - CHECK that all aerosol generators have not been discharged and are secure.							N/A	
--- 1.9 Aerosol generator moisture seal - CHECK that all aerosol generator moisture seals are secure.							N/A	
WATER MIST SYSTEMS—ADDITIONAL ACTIVITIES								
--- 1.10 Pressure regulator - CHECK for damage and correct setting.							N/A	
--- 1.11 Pumps and water supplies - CHECK in accordance with the requirements of Section 3.							N/A	
--- 1.12 Pumps and associated equipment - TEST operational function of pumps and associated equipment in accordance with the requirements of Section 3.							N/A	
--- 1.13 Air compressor - Where air receivers form part of a water mist system, TEST compressor cut-in/cut-out pressures.							N/A	
Have all previously reported defects been rectified							No	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - Maintenance complies with QDC, MP6.1:							Yes	
Queensland Buildings Only: I hereby acknowledge that the mentioned system above has been routinely serviced in accordance with Australian Standard AS1851-2012 Amendment 1 & AS2293.2 and that the information on this report is true and correct. This record does not infer compliance of all applicable building and fire legislation within the relevant jurisdiction - Queensland Buildings Only - System is in proper working order:							Yes	

Notes

No baseline data present available

-No signage on bottle or room entry to determine type of extinguishing agent is installed.



ASSET RECORD FOR JOB No. 95039

Inspection date: 27/01/2026

Purchase Order:

Customer name: Shangri-La Hotel Cairns

Email: michelle.davis@shangri-la.com

Site name: Shangri-La Hotel - Pierpoint Road Cairns

Site address: Pierpoint Road , Cairns QLD 4870

Contact: Michelle Davis

- no block plan installed for special hazard system
- cylinder due for 10 yearly pressure test/replacement.

All works above have been carried out in accordance with the relevant Australian Standards, Codes of Practice and the information on this data report is true and correct. This record does not infer compliance with all applicable building and fire safety legislation within the relevant jurisdiction.

Technician (Print Name): Aaron Nixon

Licence No.

Customer (Print Name):

1250392

Technician (Signature):

Customer (Signature):